S
625.704
H3Fe
Sept. 4, 1984

PLEASE RETURN

Montana State Library
3 0864 1006 6604 2

MONTANA

DEPARTMENT OF HIGHWAYS

CONSTRUCTION, DISTRICT DESIGN and PRELIMINARY SURVEY PROGRESS REPORT

STATE DOCUMENTS COLLECTION

SEP 10 1984

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

ISSUED THE FIRST MONDAY OF THE MONTH

September 4, 1984



LEGEND

STATE MAINTAINED
FEDERAL-AID ROUTES
- Interstate
- Primary
- Secondary

INCORPORATED CITIES
- Capital
- County Seat
- Other

Butte Over 5000
Cascade Under 5000

FINANCIAL & COMMISSIONER DISTRICTS

District Boundary

(3) District Number

Effective Date: 7-1-83

MONTANA

PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND STATISTICS BUREAU
IN COOPERATION WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

SCALE
0 20 40 60 Miles

DISTRICT: 1130
Missoula

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1984

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
437	2 Mi. East of Turkio - East TR 90-1(100)64	PMS 20.0 Miles	Submit Plans to Checker	43	89	Nov. 1 1984
268	Mullan Road RS 263-1(4)1	G, GS, PMS, & Struct. 4.2 Miles	Final PTH	35	36	Jan 7 1985
630	Kelly Creek Stop F 1-2(28) 121	PMS 1.2 Miles	Final PTH	~	1	July 9 1985
528	N. of Boulder (Boulder & Flint Cr.) BRF 19-2(5)49	Structs. & Appr.	Final PTH	~	1	Sept. 3 1987
463	Polson - Northwest F 5-2(21)61	PMS 6.0 Miles	Plans To Checker	134	89	Dec. 5 1984
469	East Shore Flathead Lake F 52-1(2)0	PMS 3.6 Miles	Plans To Checker	56	89	Dec. 7 1984
024	Flathead Co. Line - South F 5-2(31)86	G, GS, PMS 7.2 Miles	Final PTH	77	49	Dec. 2 1985
243	Dixon - North RS 212-1(11)0	G, GS, & PMS 3.2 Miles	Planning Report	~	2	April 6 1988
567	Elk Hill - Lion Springs F 1-1(12)65	G, GS, & PMS 3.3 Miles	Final P.I.H.	~	45	Dec 11 1987
649	Meadow Creek - South U 508-1(2)12	G, GS, PMS, & Struct. 5.5 Miles	Prelim P.I.H.	~	5	Nov. 13 1986
304	Perma Canyon RS 382-1(11)1	Structs. & Appr.	Plans To Checker	8	89	Dec. 10 1984
632	Post Creek - Ravenna F 5-2(25)38	PMS 8.4 Miles	Final PTH	3	3	Jan. 6 1986
602	Big Fork South & West ER 52-1(3)18	PMS & Widening 16.9 Miles	Prelim PTH	~	0	Feb 13 1986
522	Fisher River Bridge BRF 1-1(15)57	Struct. & Appr.	Prelim PTH	56½	8	Sept. 9 1985
633	Augusta East & West F-HES 24-1(15)5	PMS 2.6 Miles	Plans To Checker	38½	89	Sept. 17 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

Montana State Library
3 0864 1006 5936 9

DISTRICT: 1130
Missoula

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1984

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
634	Clearwater Jct. - East ER 24-1(16)32	PMS & Widening 11.0 Miles	Prelim. PLH	53	9	Nov. 22 1985
770	Ovando - East RTE-HES 24-2(16)&3	PMS & Widening 12.8 Miles	Prelim. PLH	~	5	Nov. 22 1986
635	Seeley Lake - Inez Lake FR 83-1(3)15	PMS & Widening 8.3 Miles	Final PLH	~	0	Oct. 29 1986
603	Libby - Southeast F PT (19)38	PMS & Widening 6.1 Miles	Prelim PLH	~	0	Nov 5 1985
521	Hamilton - Corvallis RS 269-1(5)0	PMS & Widening 6.1 Miles	Prelim P.L.H.	~	0	Jul. 9 1986
604	Eureka - North & South F 5-4(2)174 UT	G, CS, PMS, & Struct. 12.6 Miles	Prelim P.L.H.	~	0	Dec. 3 1986
724	Whitefish - Olney F 5-3(20)129	Timber Removal 16.6 Miles	Final R/W Plans	~	0	Aug 30 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: 1130
MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: SEPT 1, 1984

PROJECT NO.: I 90-1(75) 22
PROJ. NAME: DREXEL E & W
LENGTH: 6.2 MILES
COUNTY: MINERAL
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 99
% TIME USED: 98
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,621,015.26
CONTRACTOR: NORTHWEST CONST. INC
FROM (town): KIRKLAND WA.
AWARD DATE: 2-23-83
DATE WORK STARTED: 4-11-83
PROBABLE COMPLETION DATE: SEPT 1984
NO. DAYS WORKED PER WEEK: 2
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JAMES L. CYR
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 649-2460
ADDRESS: ST. RT 472
ST. REGIS MT.

GENERAL: FRANK GURNEY INC. COMPLETED THE EPOXY STRIPING ON AUG 23, 1984. TRAFFIC BEGAN USING THE PROJECT ON AUG. 24, 1984 DUE TO A DETOUR CHANGE ON PROJECT I-IG 90-1(61) 27 US #09 ST. REGIS EAST & WEST.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-29-84

PROJECT NO.: I-IG 90-1(61)22, U-849
PROJ. NAME: ST. REGIS EAST. & WEST
LENGTH: 6.8 MILES
COUNTY: MINERAL
CONTRACT TIME: 220 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 58
% TIME USED: 41
NO. MEN EMPLOYED: 71
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,446,868.84
CONTRACTOR: WASHINGTON CONST. CO.
FROM (town): MISSOULA, MT
AWARD DATE: JAN. 30, 1984
DATE WORK STARTED: MARCH 5, 1984
PROBABLE COMPLETION DATE: JULY 15, 1985
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: AV. 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: James L. CYR
NO. OF ENG. PERSONNEL EMPLOYED: 14
TELEPHONE: 649-2460
ADDRESS: STAR ROUTE 472
ST. REGIS, MT 59866

GENERAL: Contr. Excavating from Cut Lt. Sta. 365-370. Hauling to M.L. 610 to 630. Traffic over CAMELS HUMP ROAD ceased at 6:30 PM on 8-24-84. Progress Detour is 100% Complete; Clearing & Grubbing is 100% complete; Unc. Excav. is 75% Complete; Sub. Excav. is 98% Complete; Special Borrow is 99% Complete; Topsoil is 50% Complete; Comp. Roadbed is 75% Complete; Haul is 73% Complete; Pl. Mix Bit Surf Cr. B is 27% Complete; Pl. Mix Bit Base is 44% Complete; 1"C.B.C. is 21% Complete; 3/4"C.T.S. is 7% Complete Class "DA" Conc. is 58% Complete; Excav. Culvert is 64% Complete Drainage Pipe is 68% Complete; Blue top staking is 18% Complete; 1-Engr crew on layout & remeasure; 3 people in office on notes & comp. & general office work.; 10 people on inspection

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 1, 1984

PROJECT NO.: IG 90-1(61)27 U-10 CONTRACT AMOUNT: $ 762,627

PROJ. NAME: STRUCTURES REHABILITATION CONTRACTOR: Pacemaker Industries, Inc.

LENGTH: 0.2 miles FROM (town): Spokane, Wash.

COUNTY: Mineral AWARD DATE: 7-6-84

CONTRACT TIME: 110 working Days DATE WORK STARTED: 8-16-84

ORDER TO PROCEED DATE: July 30, 1984 PROBABLE COMPLETION DATE: 6-1-85

% COMPLETE: 3% NO. DAYS WORKED PER WEEK: 5

% TIME USED: 10% NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 1 to 2 NO. HOURS PER SHIFT: 8-9

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Jack Silvey TELEPHONE: 649-2460

NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: St. Regis, Montana

GENERAL: The contractor has removed the ¼" top layer of the deck slabs on the Clark Fork River Bridge.

He has also begun to sand bag the water away from pier 2 on the St. Regis River Bridge so he can repair the pier.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30th, 1984

PROJECT NO.: I90-1(57)39 U-4	CONTRACT AMOUNT: $ 7,299,746.44
PROJ. NAME: Superior - Sloway	CONTRACTOR: P.K.S.
LENGTH: 8.7 miles	FROM (town): Sheridan Wyo.
COUNTY: Mineral	AWARD DATE: 9-21-83
CONTRACT TIME: 200 w.d.	DATE WORK STARTED: 7-9-84
ORDER TO PROCEED DATE: 10-20-83	PROBABLE COMPLETION DATE: 7-84
% COMPLETE: 99	NO. DAYS WORKED PER WEEK: 5
% TIME USED: 78	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2	NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:	

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 11-83

PROJECT MANAGER: S. Tahija	TELEPHUNE: 822-4823
NO. OF ENG. PERSONNEL EMPLOYED: 2	ADDRESS: Superior Mt.

GENERAL: Con graded Friction Course was placed on mainline & ramps. This completed all paving on project. Only stripping remains and project will be complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1984

PROJECT NO.: IR90-1(98)43
PROJ. NAME: Superior East & West
LENGTH: 16.5
COUNTY: Mineral
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 8-30-83
% COMPLETE: 99
% TIME USED: 75
NO. MEN EMPLOYED: 20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,604,551.10
CONTRACTOR: McIntyre
FROM (town): Great Falls
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE: 10-24
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Tubija
NO. OF ENG. PERSONNEL EMPLOYED: 5
TELEPHONE: 822-4813
ADDRESS: Superior MT.

GENERAL: Open Graded Friction course was completed. This completed all paving on project. Only the second application of stripping paint and minor clean-up remain

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1984

PROJECT NO.: IR 90-2(73)119
PROJ. NAME: Clinton East and West
LENGTH: 15.5 Miles
COUNTY: Missoula, Granite
CONTRACT TIME: 115 WD
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 99%
% TIME USED: 67%
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,796,742.94
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula
AWARD DATE: November 7, 1983
DATE WORK STARTED: February 28, 1984
PROBABLE COMPLETION DATE: Aug. 1984
NO. DAYS WORKED PER WEEK: Various
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 363-4420
ADDRESS: P.O. Box 328
Hamilton, Mt. 59840

GENERAL: On August 1, 1984, all O.G.F.C. operations were complete and on August 14, 1984 striping operations were complete except for the second dose of paint which will be done sometime in September.

Engineering crew consists of three men in office working on final and four men working in Columbia Falls on project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1984

PROJECT NO.: IR 90-3(60)135
PROJ. NAME: Beavertail East
LENGTH: 7.6 Miles
COUNTY: Granite
CONTRACT TIME: 79
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 99%
% TIME USED: 63%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,422,689.22
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula
AWARD DATE: November 17, 1983
DATE WORK STARTED: February 28, 1984
PROBABLE COMPLETION DATE: August 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton
NO. OF ENG. PERSONNEL EMPLOYED: 3-4

TELEPHONE: 363-4420
ADDRESS: P.O. Box 328
Hamilton, Mt. 59840

GENERAL: No work has been done on this project. Gurney, Sub-Contractor plans on re-striping roadway sometime in September, 1984.

Three man engineering crew have been in office working on final.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 29, 1984

PROJECT NO.: IR 90-3(58)162
PROJ. NAME: GOLD CR. E. & W.
LENGTH: 10.0 MILES
COUNTY: POWELL
CONTRACT TIME: 72 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 99
% TIME USED: 81
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,759,659.30
CONTRACTOR: SLETTEN CONST. CO.
FROM (town): GREAT FALLS
AWARD DATE: 1-30-84
DATE WORK STARTED: 4-5-84
PROBABLE COMPLETION DATE: SEPT. 30, 1984
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 7-20-84
PROJECT MANAGER: JASON R. GIARD
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 549-6491
ADDRESS: MISSOULA

GENERAL: CONTRACT IS COMPLETE WITH THE EXCEPTION OF THE SECOND APPLICATION OF EPOXY STRIPING PAINT. SUB-CONTRACTOR GURNEY IS WAITING ON THE CURING PERIOD OF 30 DAYS MINIMUM

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 11

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31,1984

F 7-1 (6) 43, U1 & U2
F FF 7-1 (2) 46, U3

PROJECT NO.: City Project 41
CONTRACT AMOUNT: $4,350,724.30

PROJ. NAME: Hamilton South
CONTRACTOR: Peter Kiewit Sons' Co.

LENGTH: 3.8 Miles
FROM (town): Sheridan, Wyoming

COUNTY: Ravalli
AWARD DATE: February 28, 1983

CONTRACT TIME: 120 Working Days
DATE WORK STARTED: 3-30-83

ORDER TO PROCEED DATE: April 18, 1983
PROBABLE COMPLETION DATE: August 1984

% COMPLETE: 99.5
NO. DAYS WORKED PER WEEK: Various

% TIME USED: 96
NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 3
NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Alban J. Dutton
TELEPHONE: 363-4420

NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: Hamilton, Mont. 59840

GENERAL: The major part of the work this month was done on putting in some approach pipe and perforated underground drainage pipe where some drainage problems occurred.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 24, 1984

PROJECT NO.: RTF 19-2(7)31
PROJ. NAME: PORTERS CORNER N&S
LENGTH: 6.5 MILES
COUNTY: GRANITE
CONTRACT TIME: N/A
ORDER TO PROCEED DATE: 6-1-84
% COMPLETE: 100
% TIME USED: N/A
NO. MEN EMPLOYED: 17
ACTUAL COMPLETION DATE: 7-27-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: JASON R. GIARD
NO. OF ENG. PERSONNEL EMPLOYED: 6

CONTRACT AMOUNT: $ 81,628.97
CONTRACTOR: SWAN & SONS CONST. INC.
FROM (town): ANACONDA, MT
AWARD DATE: 4-30-84
DATE WORK STARTED: 6-15-84
PROBABLE COMPLETION DATE: 7-27-84
NO. DAYS WORKED PER WEEK: 3
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8
TELEPHONE: 549-6791
ADDRESS: MISSOULA

GENERAL: CONTRACT IS COMPLETE & THE FINAL HAS BEEN SUBMITTED TO MISSOULA.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-27-84

PROJECT NO.: F 24-1(18)32
PROJ. NAME: CLEARWATER JCT. WEIGH STA.
LENGTH: —
COUNTY: MISSOULA
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 0.5 %
% TIME USED: 20 %
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 624,344.55
CONTRACTOR: AMERICAN ASPHALT, INC.
FROM (town): MISSOULA
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-6-84
PROBABLE COMPLETION DATE: 5-1-85
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: JASON R. GIARD
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 549-6491
ADDRESS: MISSOULA

GENERAL: CONTRACTOR HAS STRIPPED THE TOPSOIL ON THE PROJECT AND HAS DONE A SMALL AMOUNT OF WORK ON GRADING THE "S" LINE.

SUB-CONTRACTOR IS SETTING UP THE CRUSHER BUT HAS NOT STARTED PRODUCTION OF AGGREGATE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1984

PROJECT NO.: BHF 71-1(4)4
CONTRACT AMOUNT: $ 88,148.10
PROJ. NAME: Bridge over Rattlesnake Cr. Missoula
CONTRACTOR: Edward T. Coops Const.
LENGTH: 65 Ft.
FROM (town): Billings
COUNTY: Missoula
AWARD DATE: 4-30-84
CONTRACT TIME: 60 Working Days
DATE WORK STARTED: 5-24-84
ORDER TO PROCEED DATE: 5-24-84
PROBABLE COMPLETION DATE:
% COMPLETE: 100
NO. DAYS WORKED PER WEEK:
% TIME USED: 89
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 8-23-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-29-84
EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Bill Mandt
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS:

GENERAL: The project was completed on August 23 1984. 4 men were released. 1 Engineer is working on final quantities.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-84

PROJECT NO.: M 8116(3)
PROJ. NAME: Mount Ave.-Missoula
LENGTH: 3- Intersections
COUNTY: Missoula
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 98
% TIME USED:
NO. MEN EMPLOYED: 13
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $642,067.10
CONTRACTOR: Long Constr. Co. Inc.
FROM (town): Missoula
AWARD DATE: 9-30-83
DATE WORK STARTED: 4-2-84
PROBABLE COMPLETION DATE: 8-31-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-11

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: 2-7

TELEPHONE: 549-6491 - 549-9302
ADDRESS: P.O. Box # 7039
Missoula, Montana

GENERAL: The contractor has completed the Seeding & Landscaping and is working striping and signing, which should be completed on, Aug. 31, 1984. Other work remaining to complete the project are placing joint sealer between extruded curb and concrete median esp and cleanup, this work should be done by ~~August~~ September 6, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 27, 1984

RTF 1-2(25)123
RTF 1-1(20)20

PROJECT NO.: RTF 5-3(19)113
PROJ. NAME: See Below
LENGTH: 7 4 2 0 8 0
COUNTY: Lincoln - Flathead
CONTRACT TIME: Thru Septl 1
ORDER TO PROCEED DATE:
% COMPLETE: 65%
% TIME USED:
NO. MEN EMPLOYED: 3-24
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 583.053.00
CONTRACTOR: Glenn Rehbein Excavating, Inc
FROM (town): Lino Lakes, Minn
AWARD DATE: April 30, 1984
DATE WORK STARTED: August 7, 1984
PROBABLE COMPLETION DATE: Sept. 1, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 11

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: Rehbein sealed LaSalle Road on August 23 and started Kalispell-North on the same date and completed on August 25. Plan is to seal Libby North & South starting on August 30. Striping will be done as soon as the projects are sealed and swept probably the end of the month

Earlèer Pack and Co., Inc paved Kalispell North starting on August, 7 and using 4 days to XX do the leveling and paving.

Rehbein used two crushers one in Kalispell and one in Libby to get the chips made in the time limit

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 31, 1984

PROJECT NO.: HES 5-2(19)32 HES 5-2(18)37 HES 5-2(23)43

CONTRACT AMOUNT: $ 23 337.50

PROJ. NAME: Intersection Lighting

CONTRACTOR: Harp Line Const. Co.

LENGTH: NA

FROM (town): Kalispell

COUNTY: Lake

AWARD DATE: June 8, 1984

CONTRACT TIME: 60 W.D

DATE WORK STARTED: July 9, 1984

ORDER TO PROCEED DATE: [redacted] 7-2-84

PROBABLE COMPLETION DATE: 10-10-84

% COMPLETE: 35

NO. DAYS WORKED PER WEEK:

% TIME USED: 25

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. Tombrink

TELEPHONE: 892-3987

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Columbia Falls

GENERAL: Project is shut down awaiting arrival of Light Standards.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/27/84

PROJECT NO.: F-HES 6-1(26)29
PROJ. NAME: THOMPSON FALLS N.W.
LENGTH: 16.8 MILES
COUNTY: SANDERS
CONTRACT TIME: 90 working days
ORDER TO PROCEED DATE: July 2, 1984
% COMPLETE: 90%
% TIME USED: 44%
NO. MEN EMPLOYED: 45
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,707,943.20
CONTRACTOR: GLENN REHBEIN EXC. INC.
FROM (town): LINO LAKES, MINN.
AWARD DATE: JUNE 8, 1984
DATE WORK STARTED: July 6, 1984
PROBABLE COMPLETION DATE: June 5, 1985
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gary Marin
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 827-4650
ADDRESS: Box 994 Thompson Falls
Montana

GENERAL: Hot Plant began 8/1/84 and is now 99% complete. Paving operations began 8/2/84 and is now 99% complete. Cold milling operation began on 8/3/84 and was completed on 8/4/84 now being 100% done. Digout operations began on 8/3/84 and are now done. 3/4 In. and 3In. surfacing operations began on 7/30/84 and are now 100% complete. Clearing is now 100 % complete. Culverts are now 100% complete. Crew has 100% of the staking done. Crushing of 1/2 In. chips started on 8/17/84. Anticipated date for chip and seal being 8/30/84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-84

PROJECT NO.: E 6-1(10)75
PROJ. NAME: Plains Safety
LENGTH: 1.6 Miles
COUNTY: Sanders
CONTRACT TIME: 110 WD
ORDER TO PROCEED DATE: 3-31-83
% COMPLETE: 100
% TIME USED: 97
NO. MEN EMPLOYED: [redacted]
ACTUAL COMPLETION DATE: 6-18-84

CONTRACT AMOUNT: $ 1475384.55
CONTRACTOR: Clark Brothers
FROM (town): Victor
AWARD DATE: 3-31-83
DATE WORK STARTED: 4-18-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-25-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: E. Pisdale
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 829-3987
ADDRESS:

GENERAL: Working on final data as time permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 27, 1984

RTF 35-1(4)3
RTF 36-1(1)0

PROJECT NO.: RTF 5-2(26)67 — CONTRACT AMOUNT: $ 470 503.30

PROJ. NAME: See Below — CONTRACTOR: Glenn Rehbein Excavating, Inc.

LENGTH: 18.1 5.0 12.0 — FROM (town): Lino Lakes, Mn.

COUNTY: Mineral-Lake-Sanders — AWARD DATE: April 30, 1984

CONTRACT TIME: Thru Sept? 1 — DATE WORK STARTED: July 27, 1984

ORDER TO PROCEED DATE: — PROBABLE COMPLETION DATE: Sept. 1 1984

% COMPLETE: 55 — NO. DAYS WORKED PER WEEK: 1-5

% TIME USED: — NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 8-26 — NO. HOURS PER SHIFT: 11

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger — TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 5 — ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: Contractor seal coated Polson - Elmo on August 13, 14 & 15 and Plains - Northeast on August 25. Plan on starting the St. Regis road on August 28 and completing on the 29th. Striped Elmo on August 17, and will probably stripe the two remaining jobs toward the end of the month

* St Regis Cutoff
Plains-Northeast
~~Polson-Elmo~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-28-84

PROJECT NO.: F 38-1(5)4
PROJ. NAME: Col. FALLS - E & W
LENGTH: 4.3 MILES
COUNTY: FLATHEAD
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 80
% TIME USED: 79
NO. MEN EMPLOYED: 46
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $5,368,510.28
CONTRACTOR: TRI-STATE CONST.
FROM (town): BELLEVUE, WASH
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-1-84
PROBABLE COMPLETION DATE: July 1985
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10 HRS

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. PIEDALUE
NO. OF ENG. PERSONNEL EMPLOYED:
TELEPHONE: 892-3987
ADDRESS: BOX 400 KALISPELL, MONT.

GENERAL: 1½" BASE HAS BEEN PLACED ON 100% OF THE ROADWAY WITH ONLY THE SMALLER APPRAACHES REMAINING. ¾" TOP IS 95% COMPLETE. EXCAVATION IS 100% COMPLETE ON THE MAINLINE, SOME MINOR EXCAVATION REMAINING ON SMALLER APPRAACHES. CURB & GUTTER IS APPROXIMATELY 95% COMPLETE, SIDEWALK IS APPROX. 75% COMPLETE. THE CONTRACTOR IS PRESENTLY WORKING ON DRIVWAYS & CLEANUP. CONTRACTOR PLANS TO WORK 5-10 HR SHIFTS. SUB-CONTRACTOR - PEAK PAVING STARTED PAVING AUG 28, PLANS ARE TO WORK 10-12 HRS 5 DAYS A WEEK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 27, 1984

PROJECT NO.: BRS 548-1(3)4
PROJ. NAME: West Reserve Drive
LENGTH: 0.8 Miles
COUNTY: Flathead
CONTRACT TIME: 150 Work Days
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 99
% TIME USED: 103
NO. MEN EMPLOYED: 1-10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1 523 163.22
CONTRACTOR: McIntyre Construction Co.
FROM (town): Great Falls
AWARD DATE: July 11, 1983
DATE WORK STARTED: August 1, 1983
PROBABLE COMPLETION DATE: October 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 4
TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mt.

GENERAL: McIntyre Construction Co. spent most of the month building dirt walkway and cleanup.

Frank Gurney finished signing and guard rail on August 1,

Pack & Co sealed the project on August 14, and 15.

Paint striping will be done around the end of September.

Remaining work consists of minor cleanup and seeding to be done later in the fall as per the specifications.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-24-84

PROJECT NO.: FR 24-1(16)32 DATE SURVEY AUTHORIZED: 8-10-83

PROJ. NAME: CLEARWATER HGT. EAST DATE WORK STARTED: 1-31-84

LENGTH: 12.0 MILES ESTIMATED COMPLETION DATE: 11-30-84

DATE SUBMITTED TO DISTRICT: N/A

PROJECT MANAGER: JASON R. GIARD TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 90 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 8/30/84

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(143 Jackson No.	PMS Overlay & Widening	PIH	80	82	10/84
M 0299(4) Anaconda Streets	Overlay, Grading & Drainage	PIH	0	24	1/85
F 55-3(3)12 Legion Ave. - Whitehall	Drainage	PIH	8	0	—
F 86-1(5)3 Bridger Canyon Road	Slide Correction & Reconstruction	PIH	0	50	9/85
F 47-1(1)0 Anaconda-Warm Springs	PMS Overlay	PIH	24	80	9/84
F 29-1(10)43 Twin Bridges No.	PMS Overlay & Widening	PIH	0	39	9/84
F 50-2(14)55 Gallatin Canyon Road	PMS Overlay & Digouts	PIH	64	58	9/84
F 85-1(2)0 Jack Rabbit Lane	PMS Overlay, Grading & Widening	PIH	140	56	10/84
FR 8-4(9)99 Three Forks No.	PMS Overlay & Widening	PIH	0	0	9/84
F 69-1(2)10 Boulder-Whitehall	PMS Overlay & Widening	PIH	0	0	1/87
M 1805(2) Holmes Avenue - Butte	Grading, Gravel Surf., PMS Overlay	PIH	—	—	—
M 1816(1) Elizabeth Warren - Butte	Grading, Gravel Surf., PMS Overlay	PIH	—	—	—
M 0299(4) U2 Anaconda Streets	Overlay, Grading & Drainage	PIH	—	—	—
IR 90-5(45)256 Cardwell East	Overlay, Guardrail & Leveling	FINAL DES	0	100	8/84
IR 90-6(45)307 Bozeman No. Side & East	PMS Overlay & Guardrail	FINAL DES.	134.4	80	9/84

ST301/vf

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 8/30/84

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
IR 15-2(51)117 Buxton Int. No. & East	PMS Overlay & Guardrail	PIH	16	2	5/85
IR 15-1(72)17 Lima-Red Rock	PMS Overlay & Guardrail	PIH	0	1	6/85
IR 15-2(52)126 Butte Fence	Fence Rehab.	PIH	8	2	—
IR 15-2(50)93 Melrose Int. No. Irr. Ditch	Ditch Rehab.	PIH	0	0	—
IR 90-5(47)240 Whitehall West	PMS Overlay & Guardrail	PIH	0	1	3/86
IR 15-1(73)38 Red Rock Int. No.	PMS Overlay & Guardrail	PIH	40	5	9/86

ST301/vf

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug 30, 1984

PROJECT NO.: F 8-1(5)6
PROJ. NAME: Avon Rest Area
LENGTH: ~
COUNTY: Powell County
CONTRACT TIME: 45 Days
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 95.6
NO. MEN EMPLOYED: 1 to 2
ACTUAL COMPLETION DATE: Aug 17, 1984

CONTRACT AMOUNT: $ 14,116.00
CONTRACTOR: Dreyer Construction
FROM (town): Bozeman, Mt
AWARD DATE: 2-29-84
DATE WORK STARTED: 4-24-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 0 to 3
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8±

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: Aug 17, 1984
PROJECT MANAGER: Irwin C. Bovell
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 782-1797
ADDRESS: P.O. Box 3068
Butte, MT. 59702

GENERAL: Contractor completed the work and the facility opened for public used. Final Inspection is pending.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-84

PROJECT NO.: F 8-4(10)88
PROJ. NAME: TOSTON - SOUTH
LENGTH: 10.5 Mi.
COUNTY: BROADWATER
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 86
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 7-26-84

CONTRACT AMOUNT: $ 1,100,805
CONTRACTOR: AMERICAN ASPH., INC.
FROM (town): MISSOULA, MT.
AWARD DATE: 2-29-84
DATE WORK STARTED: 3-27-84
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-30-84
EFFECTIVE OPENING DATE:

PROJECT MANAGER: A.G. REATHER
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 444-6326
ADDRESS: 2701 PROSPECT
HELENA, MT.

GENERAL: FINAL DATA IS IN DISTRICT OFFICE, BUT CHECKING HAS NOT STARTED.
IT IS ESTIMATED THAT FINAL DATA WILL BE SENT TO HELENA ON 10-26-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-84

RTF 11-1(10)6
RTF 59-1(6)21
RTF 86-2(1)31

PROJECT NO.: RTI 90-3(62)188

CONTRACT AMOUNT: $ 990,766.50

PROJ. NAME: CHIP SEALS

CONTRACTOR: GLENN REHBEIN EXC., INC.

LENGTH: 73 Mi.

FROM (town): KING LAKES, MINN.

COUNTY: PARK, POWELL & DEER LODGE

AWARD DATE: 4-30-84

CONTRACT TIME: 9-1-84 (COMPLETION DATE)

DATE WORK STARTED: 5-12-84

ORDER TO PROCEED DATE: SEE SPEC. BOOK NO. 1

PROBABLE COMPLETION DATE: ~

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: ~

% TIME USED: ~

NO. SHIFTS PER DAY: ~

NO. MEN EMPLOYED: ~

NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE: 8-2-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-15-84

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: G.A. SITTON

TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: P.O. BOX 1110
BOZEMAN, MT.

GENERAL: FINAL DATA IS IN DISTRICT OFFICE, BUT CHECKING HAS NOT STARTED.

IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 10-12-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-84

PROJECT NO.: F 13-1(3)24
PROJ. NAME: CAMERON - SOUTH
LENGTH: 11.5 MI.
COUNTY: MADISON
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 34
% TIME USED: 59
NO. MEN EMPLOYED: 60
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,476,345.47
CONTRACTOR: JIM GILMAN EXC.
FROM (town): BUTTE, MT.
AWARD DATE: 11-30-84
DATE WORK STARTED: 4-4-84
PROBABLE COMPLETION DATE: 7-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SHUYLER
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 682-4604
ADDRESS: GEN. DELIV.
CAMERON, MT.

GENERAL: WORK CONSISTED OF GRAVEL & EARTHWORK OPERATIONS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-84

I 15-1(27)58 U2

PROJECT NO.: F 89-1(4)0

PROJ. NAME: DILLON-SOUTH DILLON-I CONNECTION

LENGTH: 3.6 MI.

COUNTY: BEAVERHEAD

CONTRACT TIME: 250 W.D.

ORDER TO PROCEED DATE: 4-16-82

% COMPLETE: 100

% TIME USED: 98

NO. MEN EMPLOYED: ~

ACTUAL COMPLETION DATE: 7-6-84

CONTRACT AMOUNT: $ 7,977,640.10

CONTRACTOR: BEYER'S GEN. CONST., INC.

FROM (town): BUTTE, MT.

AWARD DATE: 3-5-82

DATE WORK STARTED: 4-19-82

PROBABLE COMPLETION DATE: ~

NO. DAYS WORKED PER WEEK: ~

NO. SHIFTS PER DAY: ~

NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-21-84

EFFECTIVE OPENING DATE: 4-24-84

PROJECT MANAGER: JIM FLYNN

NO. OF ENG. PERSONNEL EMPLOYED: ~

TELEPHONE: 494-5894

ADDRESS: BUTTE, MT.

GENERAL: FINAL DATA WAS SENT TO HELENA 8-30-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1984

PROJECT NO.: I15-3(42)150 U1
PROJ. NAME: Bernice -- Basin
LENGTH: 0.07 miles
COUNTY: Jefferson
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: Oct. 30, 1983
% COMPLETE: 99
% TIME USED: 76
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 917,815.90
CONTRACTOR: McIntyre Construction Co.
FROM (town): Great Falls, Montana
AWARD DATE: Sept. 20, 1983
DATE WORK STARTED: Oct. 20, 1983
PROBABLE COMPLETION DATE: August 31, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert Gilman
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 225 3788
ADDRESS: P.O. Box 118
Basin, Montana

GENERAL: Progress during the month has been fair. The project is complete except for some minor repair work and clean-up. All items are complete except for concrete (99%) and work bridges (72.5 %)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1984

PROJECT NO.: I15-3(42)150 U-2
PROJ. NAME: Bernice - Basin
LENGTH: 0.05 miles
COUNTY: Jefferson
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: May 29, 1984
% COMPLETE: 54
% TIME USED: 50
NO. MEN EMPLOYED: 11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $665,081.48
CONTRACTOR: Cop Construction Co.
FROM (town): Billings, Montana 59104
AWARD DATE: April 30, 1984
DATE WORK STARTED: June 7, 1984
PROBABLE COMPLETION DATE: Oct. 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
Basin, Montana 59631

GENERAL: Dual Structures at Station : 934+00.00: Set Structural Steel Girders for the nort and southbound structures. Also formed, placed and tied Reinforcing Steel and Class AD Concrete for bents no. 1 & 2north and southbound backwalls. The contractor is also, forming base of deck for spans no. 1, 2 and 3 notth and southbound. Dual Structures at Station 1208+00.00: Set structural Steel for both structures.

Percentcomplete for items are as follows: Structure Excavation Type I 95%; concrete Class AD 91%; Reinforcing Steel 46%; Structural Steel 95% and Bridge Survey Controls 70%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1984

PROJECT NO.: I-15-3 (42) 150 U-3
PROJ. NAME: Bernice-Basin
LENGTH: 6.9 Miles
COUNTY: Jefferson
CONTRACT TIME: 280 Working Days
ORDER TO PROCEED DATE: 5-26-84
% COMPLETE: 15
% TIME USED: 21
NO. MEN EMPLOYED: ~~XXX~~ 70
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 13,569,729.92
CONTRACTOR: Sletten Const. Co.
FROM (town): Great Falls, Mont.
AWARD DATE: 4-30-84
DATE WORK STARTED: 5-29-84
PROBABLE COMPLETION DATE: 11-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: William G. Bork
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 225-3692
ADDRESS: Basin, Mont.
Box 118

GENERAL: ~~Blattner Const. Co.~~ has been moving dirt & rock in several different areas on the project.

Abcon Const. has been drilling & shooting on cuts 908 & 1108 24 Hrs. a day.

O'Neill Const. has been installing pipe throut the project.

Northwest Fence has been fencing on the south end of the project.

Swan & Sons have been clearing & Grubbing & burning several areas.

Rainbow Const. has been doing the sign moves.

Sletten has been crushing 1½" & O.G.F.C. at Carlson pit.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-84

PROJECT NO.: I15-3(42)150 U-3
PROJ. NAME: Bernice - Basin
LENGTH: 0.33 miles
COUNTY: Jefferson
CONTRACT TIME: 280 working days
ORDER TO PROCEED DATE: May 29, 1984
% COMPLETE: 27
% TIME USED: 25
NO. MEN EMPLOYED: 29
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,700,000.00
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls, Montana
AWARD DATE: April 30, 1984
DATE WORK STARTED: May 23, 1984
PROBABLE COMPLETION DATE: November 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
Basin, Montana 59631

GENERAL: Structure Near Station 944+80: Set 50' Prestressed Bulb-Tee Beams and Guard Rail. Dual Structures at Station 944+80.00: Set 95' Prestressed Type IV Beams for both the north and southbound structures he, is also forming backwalls and diaphragms. Dual Structures at Station 1159+50.00: Placed, tied Reinforcing Steel, Epoxy Coated Reinforcing Steel and Class BD Concrete for both the north and southbound decks. Structure at Station 594+1.50: Placed and tied Reinforcing Steel and Class BD Concrete for both the deck and barriers. Dual Structures at Station 1173+96.76: Completed driving the HP14x73 Steel Pile and 20"x½" Steel Pipe Pile for both Structures. Also, formed, tied and placed Reinforcing Steel and Class AD Concrete for Bent No. 2 (N.B.) crossbeams. Structure at Station 75+20: Formed tied and placed Reinforcing Steel and Class BD Concrete for both the deck and barrier rail. Percent complete for items are as follows: Structure Excavation Type I 75%; HP14x73 Pile Furn. 65%; HP14x73 Pile Drive 66%; 20"x½" Steel Pipe Pile Furn. 53%; 20"x½" Steel Pipe Pile Drive 43%; Reinforcing Steel 13%; Reinforcing Steel Epoxy Coated 11%; Concrete Class AD 15%; Concrete Class BD 18%; Prest. 100' Type IV Beams 46%; Prest. 95' Type IV Beams 100%; Prest. 60'Type V Beams 17%; Prest. 50'Bulb-T's 100%; Structural Steel 14%; Deck Drainage 7%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

34

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug 29, 1989

PROJECT NO.: I 15-3(93)93 I 15-3(45) 146

CONTRACT AMOUNT: $ 16,331,851.22

PROJ. NAME: Elkpark-No. & Bernice-So.

CONTRACTOR: Washington Const. Co.

LENGTH: 7.8 Miles

FROM (town): Missoula, MT.

COUNTY: Jefferson

AWARD DATE: July 6, 1989

CONTRACT TIME: 280 working days

DATE WORK STARTED: August 7, 1989

ORDER TO PROCEED DATE: July 30, 1989

PROBABLE COMPLETION DATE: Sept. 1986

% COMPLETE: 0

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 7.7

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: Ave 15

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: C.J. Flynn.

TELEPHONE: 494-5894

NO. OF ENG. PERSONNEL EMPLOYED: 14

ADDRESS: 2837 Amherst P.O. Box 3068 Butte, MT. 59702-3068

GENERAL: Washington Construction Company began Pioneering operations from 536+ to 554+ with 3 dozers, with Tri-Z Const. Clearing + Grubbing from 540+ to 555+, 681+ to 687+ and 775+ to 785+. John Boy Const began installing the culvert at sta 535+62. All work is presently away from the P.T.W.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130 (Butte)

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 1, 1964

PROJECT NO.: I15-3(43)143
PROJ. NAME: Elk Park North
LENGTH:
COUNTY: Jefferson
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR: Cop Construction Co. (sub-contractor)
FROM (town): Billings, Mt.
AWARD DATE:
DATE WORK STARTED: 8/23/64 (structures)
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 3
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert Gilman
NO. OF ENG. PERSONNEL EMPLOYED: 2 structures

TELEPHONE: 225 3768
ADDRESS: P.O. Box 118
Basin, Mt.

GENERAL: Work has begun on a part time bases, on the structures over Bison Creek. Items are as follows: reinforcing steel 3880 lbs.; concrete 5.0 cu. yds.; traffic control-devices 474.0 units; bridge survey controls 0.36 of 1. sum.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-84

PROJECT NO.: IR 15-3(46)175
PROJ. NAME: Jefferson City N & S
LENGTH: 14.5 miles
COUNTY: Jefferson
CONTRACT TIME: 100 W. D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 61
% TIME USED: 53
NO. MEN EMPLOYED: 56
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,588,005.43
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula, Mt.
AWARD DATE: 2-29-84
DATE WORK STARTED: 6-7-84
PROBABLE COMPLETION DATE: 10-31-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1 & 2
NO. HOURS PER SHIFT: 8,10 & 4

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J.W. Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 444-6338
ADDRESS: 2701 Prospect Ave.
Helena, Mt. 59620

GENERAL: Contractor crushing and stockpiling plant mix material on double shift. Crack sealing completed on August 6. Cold Milling was begun on 8-8-84 and completed on 8-15-84. Placing of shoulder gravel was begun on 8-20-84. Paving operations continuing and began paving ramps on 8-30-84. Grade B Plant Mix Paving is 76% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/29/84

PROJECT NO.: IR 15-4(55)200 & IR 15-4(59)217

CONTRACT AMOUNT: $ 3,988,151

PROJ. NAME: Helena-North, Wlf Crk Can.

CONTRACTOR: Hilde Const. Co., Inc.

LENGTH: 28.7 Miles

FROM (town): Great Falls, Montana

COUNTY: Lewis and Clark

AWARD DATE: 5/31/83

CONTRACT TIME: 124 Working Days

DATE WORK STARTED: 8/3/83

ORDER TO PROCEED DATE: 6/23/83

PROBABLE COMPLETION DATE: 9/10/84

% COMPLETE: 99

NO. DAYS WORKED PER WEEK: 6

% TIME USED: 99

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 3

NO. HOURS PER SHIFT: 10

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: A.G. Reather

TELEPHONE: (406) 444-6326

NO. OF ENG. PERSONNEL EMPLOYED: 9

ADDRESS: 2701 Prospect Avenue
Helena, Montana

GENERAL: Project is now complete except for second coat of Epoxy paint Which is now being applied. Final notes, quantities and supporting data is being compiled in the field office. Notes will be forwarded to Butte upon completion.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-84

PROJECT NO.: IR15-4(60)190
PROJ. NAME: Jefferson Co. Line No.
LENGTH: 10.4 miles
COUNTY: Lewis & Clark
CONTRACT TIME: 80 Days
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 99.9
% TIME USED: 90
NO. MEN EMPLOYED: 9
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,691,103.80
CONTRACTOR: Empire Sand & Gravel Co, Inc.
FROM (town): Billings, Mt.
AWARD DATE: 1-30-84
DATE WORK STARTED: 3-9-84
PROBABLE COMPLETION DATE: 9-14-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J.W. Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 444-6338
ADDRESS: 2701 Prospect Ave.
Helena, Mt.

GENERAL: Guardrail work completed on 8-8-84. All paint striping completed on mainline. Only work remaining is second coat of striping on three interchanges.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-84

PROJECT NO.: F 49-1(2)9
PROJ. NAME: DILLON-TWIN BRIDGES
LENGTH: 7.3 Mi.
COUNTY: BEAVERHEAD & MADISON
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 4-30-84
% COMPLETE: 60
% TIME USED: 65
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 897,903.15
CONTRACTOR: BALTRUSCH CONST. CO., INC.
FROM (town): HAVRE, MT.
AWARD DATE: 4-30-84
DATE WORK STARTED: 4-30-84
PROBABLE COMPLETION DATE: SEPT. '84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: F. CAPRARA
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 683-6290
ADDRESS: P.O. Box 1342
DILLON, MT.

GENERAL: PLANT MIX OPERATIONS ARE APPROX. 95% COMPLETE,

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-84

PROJECT NO.: HES 50-2(13)87
PROJ. NAME: W. Edge of Bozeman
LENGTH: 0.0 miles
COUNTY: GALLATIN
CONTRACT TIME: 45 W. DAYS
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 48
% TIME USED: 11
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 13,958.00
CONTRACTOR: MIDLAND ELECTRIC Co.
FROM (town): Billings, Mt 59104
AWARD DATE: 9-30-83
DATE WORK STARTED: 11-8-83
PROBABLE COMPLETION DATE: 10-30-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 586-7562
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Fabrication on standards has begun and estimated Time of arrival on project is around October 15, 1984. No other work remains to be done.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/30/84

PROJECT NO.: EBRF 54-1(5)7
PROJ. NAME: Clyde Park So
LENGTH: 7.2 miles
COUNTY: Park
CONTRACT TIME: 160 days
ORDER TO PROCEED DATE: 8/2/83
% COMPLETE: 70
% TIME USED: 87
NO. MEN EMPLOYED: Varies
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3947956.45
CONTRACTOR: Gilman Excavating
FROM (town): Butte
AWARD DATE: July 11, 1983
DATE WORK STARTED: August 15 1983
PROBABLE COMPLETION DATE: Spring 85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Blossom
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 686-4610
ADDRESS: Box 9
Clyde Park, Mt 59018

GENERAL: The contractor has completed 3 miles of grading and is working on the fourth mile. Base course is in place on two miles and is being placed on the third mile. 3/4" gravel is in place and has been primed on the first mile and is being placed on the second.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 28, 1984

SPLIT 02, 03 & 04

PROJECT NO.: F BRF 59-1(5)7 CONTRACT AMOUNT: $ 418,469.95

PROJ. NAME: CLYDE PARK SOUTH CONTRACTOR: GILMAN

LENGTH: 7.2 MILES FROM (town): BUTTE

COUNTY: PARK AWARD DATE: JULY 11, 1983

CONTRACT TIME: 160 W.D. DATE WORK STARTED: AUGUST 31, 1983 - SUB.

ORDER TO PROCEED DATE: 8.2.83 PROBABLE COMPLETION DATE: SEPT. 1984

% COMPLETE: 97% NO. DAYS WORKED PER WEEK: 0

% TIME USED: SEE DIRT PORTION NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0 NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: HENRY BROWNUM TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: P.O. BOX 1110
BOZEMAN MT.

GENERAL: PROGRESS DURING THIS PERIOD WAS BEEN POOR. NO WORK WAS BEEN PERFORMED BY SUB-CONTRACTOR MORTEL CONST. SINCE JULY 17, 1984. ONLY CLEANUP FINISH WORK & CLEANUP REMAINS TO COMPLETE STAKEHOLDERS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-84

PROJECT NO.: BRF-HES 86-1(7)1
PROJ. NAME: Bridger & Griffin Drives
LENGTH: 0.4 miles
COUNTY: GALLATIN
CONTRACT TIME: 110 W.DAYS
ORDER TO PROCEED DATE: 9-16-83
% COMPLETE: 99
% TIME USED: 85
NO. MEN EMPLOYED: 0-4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 568,537.98
CONTRACTOR: Long Construction
FROM (town): Bozeman, MT 59715
AWARD DATE: 8-26-83
DATE WORK STARTED: 9-9-83
PROBABLE COMPLETION DATE: 9-15-84
NO. DAYS WORKED PER WEEK: 0-2
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 586-9562
ADDRESS: P.O. Box 1110
Bozeman, MT 59715

GENERAL: Concrete barrier curb placed 8-6-84. Seeding is the only item to be completed. Final is 60% complete & should be submitted by 9-1-84 if seeding is done.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1984

PROJECT NO.: IR 90-4(37)230
PROJ. NAME: Homestake Pass E & W
LENGTH: 9.7 Miles
COUNTY: Jefferson & Silver Bow
CONTRACT TIME: 90 days + 8 C.O.
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 92%
% TIME USED: 67%
NO. MEN EMPLOYED: 48
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,591,397.20
CONTRACTOR: Jim Gilman Exc., Inc.
FROM (town): Butte, Montana
AWARD DATE: Jan. 30, 1984
DATE WORK STARTED: March 21, 1984
PROBABLE COMPLETION DATE: 10/84
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 12 Avg.

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. Wilson
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 494-3224
ADDRESS: Box 3068
Butte, Montana 59701

GENERAL: Jim Gilman Excavating, Inc. completed plant mix operations on August 27, 1984. O.G.F.C. is currently being placed on eastbound roadway, with completion of mainline scheduled for August 30, 1984. 3/4" C.T.S. shoulder gravel is still being placed. Crews are doing clean-up work along roadway shoulders.

Lill Construction Company completed resetting median rail on August 17, 1984. Attenuators are being excavated for. The first two footing poured on August 30, 1984. Median delineators are being placed on the median rail.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 30, 1984

PROJECT NO.: 18-90-3(44)250
CONTRACT AMOUNT: $ 4,670,817.13
PROJ. NAME: WHITEHALL—CRESCENT
CONTRACTOR: HARDE CONSTR. CO., INC
LENGTH: 8.208 MILES
FROM (town): GREAT FALLS, MONT
COUNTY: JEFFERSON
AWARD DATE: JUNE 8, 1984
CONTRACT TIME: 120 DAYS
DATE WORK STARTED: JULY 1, 1984
ORDER TO PROCEED DATE: JULY 9, 1984
PROBABLE COMPLETION DATE: JULY 1, 1985
% COMPLETE: 12
NO. DAYS WORKED PER WEEK: 10
% TIME USED: 24
NO. SHIFTS PER DAY: 2
NO. MEN EMPLOYED: 21
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. ERICKSON
TELEPHONE: 782-1797
NO. OF ENG. PERSONNEL EMPLOYED: 11
ADDRESS: BUTTE, MONT.

GENERAL: DYNAMIC COMPACTION OPERATIONS COMMENCED ON 8-9-84 WITH ONE (1) CRANE EMPLOYED. ON 8-20-84 A 2ND CRANE BEGAN WORK - BOTH WORKING DOUBLE SHIFTS. AS OF THIS REPORT A TOTAL OF 19,350 SQ YDS HAS BEEN COMPACTED.

ON 8-21-84 CRUSHING OPERATIONS BEGAN A DOUBLE-SHIFT OPERATION CRUSHING PLANT MIX AGGREGATE. AS OF THIS REPORT APPROXIMATELY 1/2 OF THIS MATERIAL HAS BEEN PRODUCED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-84

PROJECT NO.: IR 90-6(43)313
PROJ. NAME: ROCKY CANYON OVERLAY
LENGTH: 5.3 Miles
COUNTY: GALLATIN
CONTRACT TIME: 75 W. DAYS
ORDER TO PROCEED DATE: 8-3-83
% COMPLETE: 98
% TIME USED: 98
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,813,034.08
CONTRACTOR: McINTYRE CONST. Co.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 7-11-83
DATE WORK STARTED: 7-18-84
PROBABLE COMPLETION DATE: 9-15-84
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 586-9562
ADDRESS: P.O. BOX 1110
BOZEMAN, MT. 59715

GENERAL: Chip seal operations were completed on 8-23-84 on the 8 ramps involved. Only item remaining to complete is the striping which is scheduled to be done on 9-5-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 28, 1984

PROJECT NO.: IR 90-6(44)314 | CONTRACT AMOUNT: $ 96,706.00
PROJ. NAME: EXP. WT. REPLACE | CONTRACTOR: MONTANA CONST CO. INC.
LENGTH: .00 MILE | FROM (town): BOZEMAN MT.
COUNTY: GALLATIN & PARK | AWARD DATE: 1-30-84
CONTRACT TIME: 90 W.D. | DATE WORK STARTED: 7-11-84
ORDER TO PROCEED DATE: 4.16.84 | PROBABLE COMPLETION DATE: SEPT. 15, 1984
% COMPLETE: ~~30~~ 86 % | NO. DAYS WORKED PER WEEK: 5
% TIME USED: 38 % | NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: AVG-5 | NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: WESLEY R. BROWN TELEPHONE: 586-9562
NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: P.O. BOX 1110
BOZEMAN MT.

GENERAL: PROGRESS DURING THE PERIOD WAS BEEN GOOD. WORK CONSISTED OF CUTTING OUT AND PLACING NEW CONCRETE FOR THE EXPANSION JOINTS AT RIGHT HALF OF BENT NO. 1 & BENT NO. 5 W.B. BENT NO. 1, E.B. BRIDGE OVER YELLOWSTONE RIVER. ALSO LT. HALF OF BENT NO. 5 W.B. & RT. HALF OF BENT NO. 5 E.B. BRIDGE OVER NORTHERN PACIFIC RY.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/31/84

PROJECT NO.: M1212(3)
PROJ. NAME: Kagy Blvd
LENGTH: 1.2
COUNTY: Gallatin
CONTRACT TIME: 10-1-84
ORDER TO PROCEED DATE: 10-3-83
% COMPLETE: 91
% TIME USED: -
NO. MEN EMPLOYED: 10-12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,785,195.24
CONTRACTOR: Jim Gilman Excavating
FROM (town): Butte
AWARD DATE: Sept. 30, 1983
DATE WORK STARTED: Nov. 9, 1983
PROBABLE COMPLETION DATE: 10-1-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Ole Olson
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Progress good until the past week, Paving Contractor shutdown until Sept. 10, 1984. All Major items are Complete except the plant mix Base & Surfacing which is 75% Complete. The structure over Sourdough Creek is 98% Complete and traffic is using it.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 28, 1984

PROJECT NO.: M1212(3)

CONTRACT AMOUNT: $ ~~SPLIT 02, 03 & 04~~ 158,102.64 SPLIT 04

PROJ. NAME: KAGY BOULEVARD

CONTRACTOR: GILMAN

LENGTH: 1.2 MILES

FROM (town): BUTTE

COUNTY: GALLATIN

AWARD DATE: SEPT. 30, 1983

CONTRACT TIME: OCT. 1, 1984

DATE WORK STARTED: MARCH 7, 1984 SUB.

ORDER TO PROCEED DATE: —

PROBABLE COMPLETION DATE: SEPT. 1984 SUB.

% COMPLETE: 84 %

NO. DAYS WORKED PER WEEK: 5

% TIME USED: —

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: AVE 5

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: HARRY R. BRANUM

TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: P.O. BOX 1110
BOZEMAN

GENERAL: PROGRESS DURING THE PERIOD HAS BEEN FAIR. SUB-CONTRACTOR, MARTEL CONST. CO. OF BOZEMAN MT. PLACED CLASS BD MOD. CONCRETE FOR THE RT. HALF OF DECK & LT & RT. BARRIERS, BRIDGE OVER SOURDOUGH CREEK.
CONSTRUCTION LAYOUT WITH A TWO MAN ENGINEERING CREW ENGAGED IS 90 % COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-84

PROJECT NO.: SMP 2299-83
PROJ. NAME: MAINTENANCE CRUSHING
LENGTH: N/A
COUNTY: GALLATIN, MADISON, DEER LODGE & JEFFERSON
CONTRACT TIME: 130 W.D.
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 100
% TIME USED: 82
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 7-19-84

CONTRACT AMOUNT: $ 397,800.00
CONTRACTOR: WEST VALLEY CONST. CO., INC.
FROM (town): ANACONDA, MT.
AWARD DATE: 11-30-83
DATE WORK STARTED: 2-17-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-8-84
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: JACK ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 782-1797
ADDRESS: BUTTE, MT.

GENERAL: FINAL DATA WAS SENT TO HELENA 8-9-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-84

PROJECT NO.: RRS 4138(54)
PROJ. NAME: RAILROAD GRADE X-INGS
LENGTH: N/A
COUNTY: STATEWIDE
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 100
% TIME USED: 55
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 6-7-84

CONTRACT AMOUNT: $ 194,761.40
CONTRACTOR: WIVESAY TRAFFIC MAINT. INC.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 8-5-83
DATE WORK STARTED: 10-6-83
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-8-84

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: IRV BROELL
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 782-1797
ADDRESS: P.O. Box 3068
BUTTE, MT. 59702

GENERAL: CHECKING OF FINAL DATA IS PROGRESSING IN DIST. OFFICE. IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 9-28-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-29-84

M5809(3)

PROJECT NO.: M5809(4)
PROJ. NAME: MONTANA AVE. BRANCH TO CUSTER
LENGTH: 0.29 MILES
COUNTY: LEWIS & CLARK
CONTRACT TIME: 30 DAYS
ORDER TO PROCEED DATE: ~
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 231,694.50
CONTRACTOR: MARONICK CONST. CO., INC.
FROM (town): HELENA, MONT.
AWARD DATE: JULY 27, 1984
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: AL REATHER
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 444-6326
ADDRESS: 2701 PROSPECT AVE
HELENA, MONT. 59620

GENERAL: PRECONSTRUCTION MEETING HELD IN HELENA ON AUGUST 30, 1984. TIME SUSPENDED - WAITING FOR DRAINAGE MATERIALS. ENG. PERSONNEL WORKING ON GRADE NOTES.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

52

DISTRICT: BUTTE

UTILITY
~~PRELIMINARY~~ SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-84

PROJECT NO.: M 7406(2) DATE SURVEY AUTHORIZED: ——

PROJ. NAME: Main Chinook, GALLATIN DATE WORK STARTED: ——

LENGTH: 2.1 miles ESTIMATED COMPLETION DATE: 10-1-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G.A. SITTON TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-30-84

PROJECT NO.: RS 411-1(1)0 DATE SURVEY AUTHORIZED: 5-17-83

PROJ. NAME: Springhill Road DATE WORK STARTED: 12-7-83

LENGTH: 6.4 miles ESTIMATED COMPLETION DATE: 9-30-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: GA. SITTON TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 80

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

2130
DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Aug 30, 1984

PROJECT NO.: RS 231-1(1) 3 DATE SURVEY AUTHORIZED: May 15 1984

PROJ. NAME: Green Mountain Dr. DATE WORK STARTED: 8-7-84

LENGTH: 3.0± Miles ESTIMATED COMPLETION DATE: 9-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Irvin C Bruce II TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 80

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

Butte
DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Aug 30, 1984

PROJECT NO.: E 81(4) 34 DATE SURVEY AUTHORIZED: 12-20-80

PROJ. NAME: Avon - Ellistom DATE WORK STARTED: _____

LENGTH: 11.1 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: Aug 30, 1984

PROJECT MANAGER: Irvin Bruce II TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-84

PROJECT NO.: M 7906 (2) DATE SURVEY AUTHORIZED: 8-9-84

PROJ. NAME: MAIN CHINOOK - "C" DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: GALLATIN LIVINGSTON URBAN ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-84

PROJECT NO.: M1212 (4) DATE SURVEY AUTHORIZED: 5-10-82

PROJ. NAME: KAGY BLVD. 3RD TO 12TH DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-84

PROJECT NO.: RS 540-1(3)25 41 DATE SURVEY AUTHORIZED: 5-16-84

PROJ. NAME: EAST RIVER ROAD DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-84

PROJECT NO.: M1305(2) DATE SURVEY AUTHORIZED: 1-9-84

PROJ. NAME: HOLMES AVE. - BUTTE DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-84

PROJECT NO.: IR 15-2(50)93 DATE SURVEY AUTHORIZED: 8-8-84

PROJ. NAME: MELROSE INT. NO. IRR DITCH REHAB. DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: ~ ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-84

PROJECT NO.: RRS 11-1(11)49 DATE SURVEY AUTHORIZED: 3-10-84

PROJ. NAME: SLIDE CORR. S. OF LIVINGSTON DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: ~ ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-84

PROJECT NO.: BR 9074(1) DATE SURVEY AUTHORIZED: 10-20-83

PROJ. NAME: BRIDGE OVER YELLOWSTONE R. DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: —— ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-84

PROJECT NO.: RS 231-1(1)3 DATE SURVEY AUTHORIZED: 5-15-84

PROJ. NAME: GREEN MEADOW DRIVE. DATE WORK STARTED: 8-6-84

LENGTH: —— ESTIMATED COMPLETION DATE: UNKNOWN

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: IRV BROELZ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-84

PROJECT NO.: FR 8-4(7)99 DATE SURVEY AUTHORIZED: 5-20-84

PROJ. NAME: Three Forks - No DATE WORK STARTED: 8-8-84

LENGTH: —— ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Jay Brodell TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: _____

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: _____

PROJECT NO.: _____ DATE SURVEY AUTHORIZED:

PROJ. NAME: _____ DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: September 3, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RF 60-2(3)91 Great Falls-East	Grade, Gravel Surf. PMBS, Structure	Prelim. P.I.H	346	79	10-30-84
FR 24-3(3)76 Rogers Pass E.	Widen, Gravel Surf. PMBS	Field Review	24	6	7-15-85
RS 348(18) 5 Mi. S. Fort Benton-South	Grade, Gravel Surf. PMBB	Prelim. P.I.H.	0	0	6-15-85
F 3-1(6)8 Sun River Jct.-North	PMBS, Overlay Minor Widening	Final P.I.H.	0	80	11-15-84
RS 432-2(1)40 Rudyard-South	PMBS Overlay	Final Design	8	100	8-31-84
RS 448-1(1)0 Box Elder-West	PMBS Overlay	Final Design	8	100	8-31-84
F 10-2( )73 Big Sandy-South	Grade, Gravel Surf. PMBS	Prelim. P.I.H.	112	5	11-5-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 3, 1984

PROJECT NO.: IR 15-4(61)229
PROJ. NAME: Augusta Int. - North
LENGTH: 18.7 Miles
COUNTY: Lewis & Clark & Cascade
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 63%
% TIME USED: 71%
NO. MEN EMPLOYED: 93
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,229,685.78
CONTRACTOR: Hilde Const. Co.; Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: Feb. 29, 1984
DATE WORK STARTED: April 6, 1984
PROBABLE COMPLETION DATE: 10-15-84
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 - 11

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 14

TELEPHONE: 727-4350 Gt. Falls 235-4457 Craig
ADDRESS: Great Falls

GENERAL: Prime Contractor, Hilde, completed crushing & stockpiling Type "B" Pl. Mix Agg. on August 10th. Type "B" paving operations continue and Type "B" Pl. Mix is complete on Mainline between sta. 685+50 to sta. 1255 or 11.2 miles. 1st lift is paved on N.B. lane for an additional 3.7 miles. O.G.F.C. is complete sta. 685+50 to 1089+00 or 7.6 miles. Digouts were completed on August 10th and drainage work completed on Aug. 13th.

Sub Contractor One Way Signs removed 4.4 miles of Median Rail this reporting period, and completed revision of bridge median rail for 1228 Ln. Ft.

Sub Contractor Martinez Const. Co. began placing PreCast Conc. Median Barrier Rail on August 8th at sta. 685+50 and has completed 5.7 miles to sta. 1089.

Future plans are to complete guard rail removal by Sept. 15th and complete paving by Sept. 28th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 3, 1984

PROJECT NO.: IR 15-7 (21) 323
PROJ. NAME: Brady No. & So. (NB)
LENGTH: 11.6 miles
COUNTY: Teton & Pondera Co.
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: July 30, 1984
% COMPLETE: 22
% TIME USED: 20
NO. MEN EMPLOYED: 34
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,587,986.71
CONTRACTOR: Sletten Const. Co.
FROM (town): Great Falls, Montana
AWARD DATE: July 6, 1984
DATE WORK STARTED: July 30, 1984
PROBABLE COMPLETION DATE: July 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: S. W. Newton
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 278-7931
ADDRESS: Conrad, Mont.

GENERAL: Traffic was placed on detour on August 6, 1984.
Contractor is removing pavment, unclassified excavation and installing culverts.
Began crushing 1½ C. B. S. on 8-27-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 3, 1984

PROJECT NO.: IR 15-8(41)389
PROJ. NAME: Sunburst-North
LENGTH: 8.5 Miles
COUNTY: Toole
CONTRACT TIME: 70 + 18 Working Days
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 97
% TIME USED: 85
NO. MEN EMPLOYED: 9
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,259,443.42
CONTRACTOR: Meyer Construction Company
FROM (town): Billings, Mt.
AWARD DATE: February 29, 1984
DATE WORK STARTED: April 24, 1984
PROBABLE COMPLETION DATE: 9/7/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 937-7111
ADDRESS: General Delivery
Sunburst, Mt. 59482

GENERAL: Sub-contractor One Way Sign and Construction began replacing existing W-Beam Guardrail with Cable Guardrail (Change Order No. 1) On August 27, 1984 and plans to apply the second coat of Epoxy Paint Striping (Change Order No. 2) next week.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 Gt Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1984

PROJECT NO.: RTF 1-5(1)322	CONTRACT AMOUNT: $ 398,709.05
PROJ. NAME: Chester - Rudyard	CONTRACTOR: Baltrusch Const. Co.
LENGTH: 20.9 Miles	FROM (town): Havre, MT
COUNTY: Libeety - Hill	AWARD DATE: 4-30-84
XXXXXXXXXXXX Complete by 9-1-84	DATE WORK STARTED: 6-20-84
ORDER TO PROCEED DATE: 5-3-84	PROBABLE COMPLETION DATE:
% COMPLETE: 100%	NO. DAYS WORKED PER WEEK: Variable
% TIME USED: 93%	NO. SHIFTS PER DAY: 1 - 2
NO. MEN EMPLOYED: 35	NO. HOURS PER SHIFT: Variable

ACTUAL COMPLETION DATE: 8-25-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson	TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED: 5	ADDRESS: Great Falls, MT

GENERAL: Contractor moved in and set up for crushing cover material but could not meet cleanliness spec's. This pit abandoned. Moved to a new source and began producing cover material on 8-2-84. Limited amount of material in this pit but managed to produce about 2/3 of the tonnage required. Completed crushing 8-15-84. Remaining cover material needed was produced and hauled from Havre. Began Seal & Cover work 8-13-84 and completed same 8-17-84. Sub Contractor Lewis Const Co began paint striping 8-24-84 and completed same 8-25-84.

Work on Final Estimate as time and personnel permit.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 Gt Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1984

PROJECT NO.: RTF 1-6(7)384
PROJ. NAME: Havre, - Chinook
LENGTH: 20.4 Miles
COUNTY: Hill - Blaine
XXXXXXXXXXXXXXXXXX: Complete by 9-1-84
ORDER TO PROCEED DATE: 5-3-84
% COMPLETE: 100%
% TIME USED: 50%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 7-15-84

CONTRACT AMOUNT: $ 305,886.00
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre, MT
AWARD DATE: 4-30-84
DATE WORK STARTED: 5-29-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: XX
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-20-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 0-1

TELEPHONE: 727-4350
ADDRESS: Gt Falls, MT

GENERAL:

Work on Final Estimate as time and personnel permit

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 Gt Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1984

PROJECT NO.: RTF 1-8(7)472
PROJ. NAME: Malta - Saco
LENGTH: 20.1 Miles
COUNTY: Phillips
~~XXXXXXXXXXXXX~~ Complete by 9-1-84
ORDER TO PROCEED DATE: 5-3-84
% COMPLETE: 100%
% TIME USED: 84%
NO. MEN EMPLOYED: 35
ACTUAL COMPLETION DATE: 8-16-84

CONTRACT AMOUNT: $ 399,535.40
CONTRACTOR: Baltrusch Const. Co
FROM (town): Havre, MT
AWARD DATE: 4-30-84
DATE WORK STARTED: 7-3-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: Variable
NO. SHIFTS PER DAY: 1 - 2
NO. HOURS PER SHIFT: Variable

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 727-4350
ADDRESS: Great Falls, MT

GENERAL: State forces worked several days this period preparing road surface for Seal & Cover. Contractor began Seal & Cover work 8-6-84 and completed same 8-8-84. Sub Contractor Lewis Const Co began paint striping 8-14-84 and completed same 8-16-84.

Work on Final Estimate as time and personnel permit.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 Gt Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1984

PROJECT NO.: RTF 10-2(9)20
PROJ. NAME: West of Carter - Loma
LENGTH: 22.5 Miles
COUNTY: Choteau
XXXXXXXXXX: Complete by 9-1-84
ORDER TO PROCEED DATE: 5-3-84
% COMPLETE: 100%
% TIME USED: 97%
NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE: 8-28-84

CONTRACT AMOUNT: $ 376,272.60
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre, MT
AWARD DATE: 4-30-84
DATE WORK STARTED: 6-7-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: Variable
NO. SHIFTS PER DAY: one
NO. HOURS PER SHIFT: Variable

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 727-4350
ADDRESS: Great Falls, MT

GENERAL: Contractor completed Seal & Cover work on remaining 5.4 miles of subject project on 8-20-84 with Sub Contractor Lewis Const. Co. completed paint striping on 8-28-84.

Work on Final Estimate as time and personnel permit.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

6

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1984

PROJECT NO.: F 3-2(8) 18
PROJ. NAME: Fairfield-E. & W.(East)
LENGTH: 5.0 Miles
COUNTY: Cascade / Teton
CONTRACT TIME: 110 + 1 W.D.
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 100%
% TIME USED: 95%
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE: Aug. 8, 1984

CONTRACT AMOUNT: $ 2,492,189.65
CONTRACTOR: Hilde Construction Co.
FROM (town): Great Falls
AWARD DATE: Nov. 30, 1982
DATE WORK STARTED: Feb 1, 1983
PROBABLE COMPLETION DATE: ---
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: Aug. 10, 1984

EFFECTIVE OPENING DATE: Aug. 8, 1984

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 467-3448
ADDRESS: P. O. Box 491
Fairfield, MT. 59436

GENERAL: Striping @ the Simms Intersection was completed on 8-8-84. The project is now 100% complete. We are estimating submittal of the Final by Sept. 10, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1984

PROJECT NO.: HES 3-2(9) 46, HES 3-2(12) 49, HES 3-2(13) 47, and HES 9-2(4) 45

CONTRACT AMOUNT: $ 75,131.00

PROJ. NAME: North of Choteau & Augusta

CONTRACTOR: Lewis Construction Co.

LENGTH:

FROM (town): Great Falls

COUNTY: Teton County

AWARD DATE: July 27, 1984

CONTRACT TIME: 30 Working Days

DATE WORK STARTED: August 27, 1984

ORDER TO PROCEED DATE: 8-27-84

PROBABLE COMPLETION DATE: 10-5-84

% COMPLETE: 2%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 17%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 2

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker

TELEPHONE: 467-3448

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: P. O. Box 491
Fairfield, MT. 59436

GENERAL: The contractor started work on August 27, 1984 with 2 men. The contractor is currently working on the slope flattening on the project 5 miles north of Choteau with a scraper, water truck, and pickup.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1984

PROJECT NO.: F - HES 3-2(10) 28
PROJ. NAME: Freezeout Lake - East & West
LENGTH: 12.5 Miles
COUNTY: Teton
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 7-2-84
% COMPLETE: 97%
% TIME USED: 53%
NO. MEN EMPLOYED: 32
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,682,186.50
CONTRACTOR: Empire Sand & Gravel Co.
FROM (town): Billings, MT.
AWARD DATE: June 8, 1984
DATE WORK STARTED: July 6, 1984
PROBABLE COMPLETION DATE: Oct. 15, 1984
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9 - 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 8-12

TELEPHONE: 467-3448
ADDRESS: P. O. Box 491
Fairfield, MT. 59436

GENERAL: Existing shoulder preparation and 1½" gravel for the shoulders was completed on 8-2-84. The contractor began paving operations on 8-2-84 and completed paving on 8-23-84. The chip and seal operation began on 8-28-84 and was shutdown on 8-30-84 with 7100 ft. to go. The contractor is currently dressing the slopes and removing any pavement from the cutting of the shoulders.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

7/

CMS-14

DISTRICT: 3130-Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 3, 1984

PROJECT NO.: F24-3(5)100
PROJ. NAME: Rogers Pass - East Middle Section
LENGTH: 8.5 miles
COUNTY: Lewis and Clark
CONTRACT TIME: 120 + 13 W.D.
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 99
% TIME USED: 98
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,215,825.45
CONTRACTOR: Meyer Const. Co.
FROM (town): Billings, MT
AWARD DATE: 9-24-82
DATE WORK STARTED: 11-18-82
PROBABLE COMPLETION DATE: 10-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: S. W. Newton
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 278-7931
ADDRESS: Conrad, MT

GENERAL: All items completed except 1-1/2 acres of seeding on slide area correction. On shutdown until fall seeding date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 Gt Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1984

PROJECT NO.: HES 60-2(11)91 U2
F-BHF-RTF 60-2(5)92 U2

PROJ. NAME: Warden Br & Approaches

LENGTH: 0.4 Mile

COUNTY: Cascade

CONTRACT TIME: 220 + 4 WD

ORDER TO PROCEED DATE: 4-18-83

% COMPLETE: 100

% TIME USED: 92

NO. MEN EMPLOYED: 1 - 2

ACTUAL COMPLETION DATE: 8-13-84

CONTRACT AMOUNT: $ 893,096.00
2,764,053.48

CONTRACTOR: Sletten Construction Co

FROM (town): Great Falls, MT

AWARD DATE: 2-28-83

DATE WORK STARTED: 3-30-83

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK: Variable

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT: Variable

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-21-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

NO. OF ENG. PERSONNEL EMPLOYED: 0-2

TELEPHONE: 727-4350

ADDRESS: Great Falls, MT

GENERAL: Contractor worked 2 days this period painting Bridge Bent protectors - Sub Contractor Western Sign Corp worked part day on installation of Flexible Delineators. This completes all work by contractor.

Work on Final Estimate as time and personnel permit.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-84

PROJECT NO.: F BHF RTF 60-2(5)92U2
CONTRACT AMOUNT: 1,870,957.00 Structures
$ 2,764,053.48 Project
PROJ. NAME: Warden Bridge
CONTRACTOR: Sletten Constr. Co.
LENGTH: 0.203 mile
FROM (town): Great Falls
COUNTY: Cascade
AWARD DATE: 2-28-83
CONTRACT TIME: 220 working days
DATE WORK STARTED: 3-22-83
ORDER TO PROCEED DATE: 4-18-83
PROBABLE COMPLETION DATE:
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: 1
% TIME USED: 92
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 1
NO. HOURS PER SHIFT: 4 hr
ACTUAL COMPLETION DATE: August 13,84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: August 11,1984
EFFECTIVE OPENING DATE: 11-14-83
PROJECT MANAGER: Tomich
TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: Box 1359
Great Falls

GENERAL: The project was completed on August 13,1984 The final supporting data will be in the district office about Sept. 13,1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-84

PROJECT NO.: F BHF RTF 60-2(5)92 U3
PROJ. NAME: Warden Bridge Overlay
LENGTH: 0.4 mile
COUNTY: Cascade
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 99
% TIME USED: 91
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 550,827.00
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls
AWARD DATE: 9-30-83
DATE WORK STARTED: 4-10-84
PROBABLE COMPLETION DATE: 9-20-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 7-31-84
PROJECT MANAGER: Tomich
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 727-4350
ADDRESS: Box 1359
Gt. Falls

GENERAL: Work this past month consisted of removing detour, painting and traffic devices and placing curbs and cleanup.

Work remainging is painting of curbs and some line removal.

The two man engineering crew is engaged in inspection and on final supporting data and other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 31, 1989

PROJECT NO.: RS 233-1(5)15
PROJ. NAME: ST JOE ROAD NO. HAVRE
LENGTH: 6.1
COUNTY: HILL
CONTRACT TIME: 70+5 WD
ORDER TO PROCEED DATE: 4-30-89
% COMPLETE: 100
% TIME USED: 97%
NO. MEN EMPLOYED: 25
ACTUAL COMPLETION DATE: 8/17/89

CONTRACT AMOUNT: $ 1,094,353.13
CONTRACTOR: BALTRUSCH CONST. CO. INC
FROM (town): HAVRE, MT
AWARD DATE: APRIL 9, 1989
DATE WORK STARTED: APRIL 23, 1989
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8/23/89

EFFECTIVE OPENING DATE:

PROJECT MANAGER: GORDON TREFZ
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 265-6821
ADDRESS: BOX 592
HAVRE, MT. 59501

GENERAL: THE PROJECT IS 100% COMPLETE.

ENGINEERING PERSONNEL WERE INVOLVED IN CONST. INSPECTION + TESTING AND ARE PRESENTLY WORKING ON FINAL ESTIMATE + SUPPORTING DATA AND ON OTHER PROJECTS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: September 3, 1984

PROJECT NO.: RS 240-1(2)11
PROJ. NAME: Chinook-Cleveland
LENGTH: 14.2 Miles
COUNTY: Blaine
CONTRACT TIME: 60 + 12 W.D.
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 100%
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 852,593.00
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre, MT
AWARD DATE: 2-28-83
DATE WORK STARTED: 5-18-83
PROBABLE COMPLETION DATE: 6-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gordon Treftz
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 265-6821
ADDRESS: Havre, Mt.

GENERAL: Final estimate and supporting data were submitted to District Office on 7-27-84, and forwarded to Helena on 8-22-84. This is the final report

Marlin Brackney
Engineer Officer I

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-3-84

PROJECT NO.: BHM 5710(3)
PROJ. NAME: BN RR O-Pass Havre
LENGTH: 0.2 Miles
COUNTY: Hill
CONTRACT TIME: 220 WD
ORDER TO PROCEED DATE: 8-27-84
% COMPLETE: ~
% TIME USED: 2
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,560,292.61
CONTRACTOR: Martel Constr. Co. Inc.
FROM (town): Bozeman, Mt. 59715
AWARD DATE:
DATE WORK STARTED: Anticipate 9-4-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Brown
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 265-6821
ADDRESS:

GENERAL: A pre-construction conference was held in Havre DOH office on 8-22-84 Contractor Martel Constr Co. anticipates beginning work on 9-4-84. They will begin on the 72" RCP for Bullhook Creek. This work is under L.A. Construction, sub-contractor. The contractor was informed that there would be no work before Insurance, Sub-Contract and bulletin board was up with the required data.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3/30 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-3-84

PROJECT NO.: BR 9021(7) CONTRACT AMOUNT: $251,294.97

PROJ. NAME: Bull Hook Flood Canal CONTRACTOR: Hetter Const. Co.

LENGTH: 0.29 Miles FROM (town): Gt. Falls

COUNTY: Hill AWARD DATE: July 6, 1984

CONTRACT TIME: 75 W/D DATE WORK STARTED: August 2, 1984

ORDER TO PROCEED DATE: July 30, 1984 PROBABLE COMPLETION DATE: 10-30-84

% COMPLETE: 17 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 33 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 3 to 5 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: G. Brown TELEPHONE: 265-6821

NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: Havre DOH

GENERAL: All piling in place and substructure concrete poured thru beam seats, all Bents, Anticipate setting beams on 9-6 & 7-84 and then form for back walls & deck.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 31, 1984

PROJECT NO.: M 5712 (1) DATE SURVEY AUTHORIZED: 4-2-83

PROJ. NAME: 19TH AVE HAVRE DATE WORK STARTED: 7-12-83

LENGTH: 0.8 MILES ESTIMATED COMPLETION DATE: DEC 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: GORDON TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 30%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 31, 1984

PROJECT NO.: BHN 5710 (2) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: BN R/R OVERPASS UTILITY AGREEMENTS DATE WORK STARTED: JAN 31, 1984

LENGTH: _____ ESTIMATED COMPLETION DATE: AUG 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: GLEN BROWN TELEPHONE: 265-6869

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: MT POWER 80%
BN. R/R 100%
MTN. BELL 100%

DISTRICT: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: 3130 Gt Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1984

PROJECT NO.: M 5212 (1) DATE SURVEY AUTHORIZED: 9-17-81

PROJ. NAME: Gt Falls - South Arterial DATE WORK STARTED: 12-10-81

LENGTH: 8.9 Miles ESTIMATED COMPLETION DATE: 12-31-84 ?

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 46%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: September 3, 1984

PROJECT NO.: RS 552-1(01)0 DATE SURVEY AUTHORIZED: 5/9/84

PROJ. NAME: Sunburst-East DATE WORK STARTED: August 15, 1984

LENGTH: 13 Miles ESTIMATED COMPLETION DATE: 9/28/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 937-7111

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 15

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 30, 1984

PROJECT NO.: R.S. 431-1(2) 7 DATE SURVEY AUTHORIZED: Oct. 1980

PROJ. NAME: Fairfield - Power DATE WORK STARTED: Feb. 21, 1984

LENGTH: 7.0 Miles ESTIMATED COMPLETION DATE: 11-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 70%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: 3130 Gt Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1984

PROJECT NO.: RS 330-1(6)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Ulm South-North Section DATE WORK STARTED: 11-28-83

LENGTH: 6.5 Miles ESTIMATED COMPLETION DATE: 9-30-84*

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 76%

* Pending outcome of condemnation hearing.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 31, 1989

PROJECT NO.: MP 79.3 to 89.6 RF 10-2(3)51

DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: BIG SANDY - BOX ELDER

DATE WORK STARTED: 1-27-89

LENGTH: 10.3

ESTIMATED COMPLETION DATE: 11-15-89

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. TREFTZ

TELEPHONE: 265 6821

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 75

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 31, 1989

PROJECT NO.: RF 10-2(3)51 (MP 62.6 - MP 79.3)

DATE SURVEY AUTHORIZED: 12-7-89

PROJ. NAME: LOMA - BOX ELDER

DATE WORK STARTED: 7-25-89

LENGTH: 16.7 MILES

ESTIMATED COMPLETION DATE: NOV 89

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G TREFTZ

TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 6

% COMPLETE: 25%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 31, 1984

PROJECT NO.: MP 55 to MP 62.6 RF10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: LOMA - BIG SANDY DATE WORK STARTED: 1-27-84

LENGTH: 7.5 MILES ESTIMATED COMPLETION DATE: 11-15-84

DATE SUBMITTED TO DISTRICT: MAY 8, 1984 *

PROJECT MANAGER: G. TREETZ TELEPHONE: 265 6821

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: 85%

* SECTION TIES REMAIN

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: ~~3130 Gt Falls~~

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1984

PROJECT NO.: IR 15-5(65)283 DATE SURVEY AUTHORIZED: 5-27-83

PROJ. NAME: Gt Falls - Vaughn DATE WORK STARTED: 4-3-84

LENGTH: 26.2 Miles ESTIMATED COMPLETION DATE: 11-1-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0-4 % COMPLETE: 36%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

C 9

DISTRICT: Glendive
4130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RS 258-1(4)11 Dagmar-North Dakota Line	PMS Overlay	Final P.I.H.		40%	12/1/ 84
F 26-1(1)3 Sidney-North Dakota Line	Gr. Gravel, PMS and Structure	Final P.I.H.	188	50%	3/1/ 85
F 2-1(8)46 Fallon County Line - E & W	PMS Overlay	Final P.I.H.		20%	7/1/ 85
F 39-1(15)4 Lame Deer - North	PMS Overlay	Final P.I.H.		10%	8/1/ 85
F 18-1(2)1 Miles City-Northwest	PMS Overlay	Final P.I.H.	8	0%	9/1/ 85
FR 1-10(12)639 Culbertson - West	PMS Overlay & Widen	Prelim. P.I.H.		0%	6/1/ 86
RS 247-1(1)0 Webster - East	GS	Final P.I.H.		0%	6/1/ 86
F 25-1(6)0 Circle - North	PMS Overlay & Widen	Public Hearing	103	40%	8/1/ 86
RS 344-1(5)29 7.5 Miles West of Froid	PMS Overlay & Widen	Prelim. P.I.H.	4	0%	9/1/ 86
BRF 42-3(6)73 South of Glasgow(Milk River)	Str. and Apps	Prelim. P.I.H.		0%	3/1/ 87
F 42-3(7)59 Fort Peck - Glasgow	PMS Overlay & Widen	Comp.of Survey		0%	7/1/ 87
RS 245-1(4)15 Brusett - East and West	GS and Minor GR	Comp.of Survey		0%	1/1/ 88
F 62-2(6)12 South of Culbertson	G, GS, PMS	Prelim. P.I.H.		0%	9/1/ 88
M 5008(1) Sargent Ave & Allard Street	Glendive Reconstruction	Public Hearing		0%	

TOTAL = 303.0 Hours

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1984

PROJECT NO.: F 2-1 (7) 34
PROJ. NAME: Locate East
LENGTH: 11.8 mi.
COUNTY: Custer
CONTRACT TIME: 95 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 100%
% TIME USED: 90%
NO. MEN EMPLOYED: 19
ACTUAL COMPLETION DATE: 8-20-84

CONTRACT AMOUNT: $ 2,230,740.81
CONTRACTOR: Portable Pavers - Prince Inc. (J.V.)
FROM (town): Miles City, Mt.
AWARD DATE: 7-11-84
DATE WORK STARTED: 8-5-84
PROBABLE COMPLETION DATE: 6-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-21-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, MT 59301

GENERAL: Work during the past period consisted of chip & seal operations by LaSalle Construction and striping by Mark-Rite Lines. The project is now 100% complete. The final will be submitted to the District office when there are personnel available to complete it.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1984

PROJECT NO.: BRF 20-2(11)38
PROJ. NAME: SAVAGE ~ CRANE
LENGTH: 0.02 (CANAL BRIDGE).
COUNTY: RICHLAND
COMPLETION ~~CONTRACT TIME~~: DATE: 11-15-84
ORDER TO PROCEED DATE: _____
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: COP CONSTR. CO.,
FROM (town): BILLINGS, MT.
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: 11-15-84
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Ken Quale
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 365-2877
ADDRESS: Dept. of Highways
Glendive, MT. 59330

GENERAL: No word from the Contractor, on when they will start work on project.
Two engineers, assigned part-time on drainage and structure notes, and staking same in the field.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 31-1984

ATF 22-1(2)0

PROJECT NO.: ATF 22-2(6)58 CONTRACT AMOUNT: $ 360,232.00

PROJ. NAME: Scobey-E&Med Lake N&S CONTRACTOR: Century Paving

LENGTH: 20.5 Miles FROM (town): Lewistown

COUNTY: Daniels-Roosevelt-Sheridan AWARD DATE: April 30-1984

CONTRACT TIME: Complete by 9-1-84 DATE WORK STARTED: 8-13-84

ORDER TO PROCEED DATE: 4-30-84 PROBABLE COMPLETION DATE: 9-5-84

% COMPLETE: 95 NO. DAYS WORKED PER WEEK: 5

% TIME USED: N/A NO. SHIFTS PER DAY: One

NO. MEN EMPLOYED: 23 NO. HOURS PER SHIFT: Variable

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Nevakovich TELEPHONE: 653-1050

NO. OF ENG. PERSONNEL EMPLOYED: 4 ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: Work consisted of Seal & Cover on Med.-Lake N&S. & Scobey East & striping on Med.-Lake N&S. Striping remains to be done at Scobey

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1984

PROJECT NO.: BRS-22-1(1)14
PROJ. NAME: 2½ mi. E. of Flatwille
LENGTH: 0.83 mi.
COUNTY: Daniels
CONTRACT TIME: 80 WD
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 100
% TIME USED: 92 WD
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 6-8-84

CONTRACT AMOUNT: $ 410,607
CONTRACTOR: Riverside
FROM (town): Paradise, mt.
AWARD DATE: August 5, 1983
DATE WORK STARTED: September 8, 1983
PROBABLE COMPLETION DATE: June 84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-19-84
EFFECTIVE OPENING DATE: 6-8-84
PROJECT MANAGER: J. E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 787-5701
ADDRESS: Box 536
Culbertson

GENERAL: Final estimate was submitted to the District office where checking was completed and submitted to Helena on August 30, 1984. This is the Final Report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1984

PROJECT NO.: F-RTF-22-2(3)40 01142
CONTRACT AMOUNT: $ 2468,570
PROJ. NAME: Plentywood-south
CONTRACTOR: Hi Tec
LENGTH: 4.7 miles
FROM (town): Great Falls
COUNTY: Sheridan
AWARD DATE: May 31, 1983
CONTRACT TIME: 120 W.D
DATE WORK STARTED: July 19, 1983
ORDER TO PROCEED DATE: 6-21-83
PROBABLE COMPLETION DATE: —
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: —
% TIME USED: 98
NO. SHIFTS PER DAY: —
NO. MEN EMPLOYED: —
NO. HOURS PER SHIFT: —
ACTUAL COMPLETION DATE: 6-26-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-7-84
EFFECTIVE OPENING DATE: 6-26-84
PROJECT MANAGER: J.E. Baldwin
TELEPHONE: 787-5701
NO. OF ENG. PERSONNEL EMPLOYED: —
ADDRESS: Box 556
Culbertson

GENERAL: Two men working on Final Estimate and supporting documents which are 60% Complete. Estimated Submittal date to District office is October 1, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 23, 1984

PROJECT NO.: F 23-1 (6)1 M 8001 (3)
PROJ. NAME: ~~Main & Haynes~~ ~~Leighton Blvd.~~ Miles City Miles City
LENGTH: 3.8 mi.
COUNTY: Custer
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 7-18-84
% COMPLETE: 20%
% TIME USED: 25%
NO. MEN EMPLOYED: 40
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,802,849.26
CONTRACTOR: Holm-Sutherland
FROM (town): Billings, Mt.
AWARD DATE: 4-13-84
DATE WORK STARTED: 7-19-84
PROBABLE COMPLETION DATE: 11-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, MT 59301

GENERAL: Work during the past period has consisted of storm drain installation, street excavation, installing deep inlets and laterals, graveling, curbing, paving, sidewalk installation, blacktopping, tree removal, laying electrical conduit and work on the outlet pond.

Harold Bishop & Sons Const, sub-contractor began curbing on 8-15-84 Portable Pavers, sub-contractor, began paving on 8-20-84 and Ace Electric, sub-contractor began work on 8-24-84.

Items and percent complete are as follows: street work - 10%, Pipe - 38% and Pond Outlet - 25%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 18, 1984

PROJECT NO.: F31-1(4)25
PROJ. NAME: GLASGOW - OPHEIM
LENGTH: 6.8 MILES
COUNTY: VALLEY
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 08-02-83
% COMPLETE: 100
% TIME USED: 95
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE: 08-18-84

CONTRACT AMOUNT: $ 793,961.00
CONTRACTOR: MEYER CONSTR. CO.
FROM (town): BILLINGS
AWARD DATE: JULY 14, 1983
DATE WORK STARTED: 09-01-83
PROBABLE COMPLETION DATE: 08-18-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: VARIOUS

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. DURRSCHER
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 654-1786
ADDRESS: MALTA, MONT.

GENERAL: SUB CONTRACTOR LEWIS CONSTRUCTION WORKED TWO PART DAYS AND APPLIED THE PAVEMENT MARKINGS MAKING THE PROJECT 100 PERCENT COMPLETE.

ALL NOTES AND SUPPORTING DATA WAS SUBMITTED TO THE DISTRICT OFFICE FOR FINAL CHECKING ON August 21, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1984

FH 51-1(1)10 6'
PROJECT NO.: RS 484-1(2)0
PROJ. NAME: FORT HOWE NORTH & ASHLAND-OTTER CREEK
LENGTH: 19.8 Miles
COUNTY: Powder River
CONTRACT TIME: 90 W.O.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 99
% TIME USED: 70
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $2,198,246.15
CONTRACTOR: PORTABLE RIVERS, INC.
FROM (town): Miles City, Mt.
AWARD DATE: November 7, 1983
DATE WORK STARTED: April 4, 1984
PROBABLE COMPLETION DATE: Sept. 1984
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: Duane J. Strohmayer TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: All major items were completed 7-19-84. Minor signing items remain also minor cleanup. The contractor plans on completing the project by September 7, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1984

PROJECT NO.: Structures Only IS4-4(34)148

CONTRACT AMOUNT: $ Structures Only 1,248,362

PROJ. NAME: Shirley - West

SUB-CONTRACTOR: Cop Constr. Co.

LENGTH: 5.9 Miles

FROM (town): Billings, Montana

COUNTY: Custer

AWARD DATE: 3-31-83

CONTRACT TIME: 260 W.D.

DATE WORK STARTED: 7-13-83 Structures

ORDER TO PROCEED DATE: 5-16-83

PROBABLE COMPLETION DATE: 7-31-84

% COMPLETE: 100%

NO. DAYS WORKED PER WEEK: 0

(217-267) % TIME USED: 81%

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE: 7-31-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Walter D. Dane

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: 35 Cir. Street
Miles City, Montana

GENERAL: All items were completed July 31, 1984. Some minor conc. finishing remains on the Dixon Creek Structures. The final estimate (Structures Only) with a two man engineering crew engaged is 80% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU ✓
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/28/84

PROJECT NO.: I94-Y(34)148
PROJ. NAME: SHIRLEY-WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 WD
ORDER TO PROCEED DATE: 5/17/83
% COMPLETE: 70
% TIME USED: 81
NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 10,499,672.50
CONTRACTOR: BERGER CONST. INC.
FROM (town): BUTTE, MT.
AWARD DATE: 3/15/83
DATE WORK STARTED: 5/16/83
PROBABLE COMPLETION DATE: 11/15/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1- PAVING 2- CRUSHING
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 232-1093
ADDRESS: DEPT OF HWYS
MILES CITY, MT.

GENERAL: WORK CONSISTED OF MINOR GRADING, SURFACING, AND CLEANUP. ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS. GRADING 95%, DRAINAGE 98%, FENCING 74%, SEEDING 45%, SURFACING 46%. GRADE B PLANT MIX SURFACING OPERATIONS BEGAN AUGUST 27, 1984. SURFACING SUB-CONTRACTORS WORKED 21 DAYS ON GRAVEL AND CRUSHING PLANT MIX AGG. AND 15 DAYS PAVING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug 31-1984

RTF 94-4(39)155
RTF 23-2(8)81

PROJECT NO.: RTF 2-1(9)13 CONTRACT AMOUNT: $ 818,937.50

PROJ. NAME: East & West Road Int 94 Broadus SE Miles City-Mon. CONTRACTOR: Baltrusch

LENGTH: 49.8 Miles FROM (town): Havre

COUNTY: Prairie, Custer & Powder River AWARD DATE: April 30-84

CONTRACT TIME: Completion By 9-1-84 DATE WORK STARTED: 7-18-84

ORDER TO PROCEED DATE: 4-30-84 PROBABLE COMPLETION DATE: 8-3-84

% COMPLETE: 100 NO. DAYS WORKED PER WEEK: Variable

% TIME USED: N/A NO. SHIFTS PER DAY: one

NO. MEN EMPLOYED: 36 NO. HOURS PER SHIFT: Variable

ACTUAL COMPLETION DATE: 8-3-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: NovaKovich TELEPHONE: 653-1050

NO. OF ENG. PERSONNEL EMPLOYED: 4 ADDRESS: Dept. of Highways
Wolf Point MT 59201

GENERAL: Work consisted of seal-Cover and striping. Project is complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

Glendive

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-28-84

PROJECT NO.: IR94-6(33) 191 IR94-6(36) 203 DAWSON CO. LINE EAST

PROJ. NAME: Glendive-west

LENGTH: 18.8 miles

COUNTY: DAWSON

CONTRACT TIME: 110 W.D.

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE: 99

% TIME USED: 73

NO. MEN EMPLOYED: 0 to 45

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,439,990.65

CONTRACTOR: DUINICK BROS. & GILCHRIST

FROM (town): Primsburg, MINN. 56281

AWARD DATE: 2-29-84

DATE WORK STARTED: 4-2-84

PROBABLE COMPLETION DATE: 10-15-84

NO. DAYS WORKED PER WEEK: 5 to 6

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: Variable

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. Kelly

NO. OF ENG. PERSONNEL EMPLOYED: 2-11

TELEPHONE: 365-2877

ADDRESS: Glendive

GENERAL: The open graded Friction Course was completed on 8-4-84. This completes all items on this Project except the striping items.

Sub-Contractor Mark Rite Lines INC. completed the first application of white on centerline and the outside shoulders. The first application of yellow remains to be placed on the inside shoulders, also the complete 2nd application remains to be completed. The striping items are approximately 33% complete.

2 to 3 engineers in office working on Notes and Final.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1984

PROJECT NO.: RS 242-1(4) 43 CONTRACT AMOUNT: $ 1,298,200.90

PROJ. NAME: LORING NO. - CANADIAN LINE CONTRACTOR: GLENN REHBEIN EXC. INC.

LENGTH: 10.9 MILES FROM (town): LINO LAKES, MN.

COUNTY: PHILLIPS AWARD DATE: July 27, 1984

CONTRACT TIME: 90 W.D. DATE WORK STARTED: _____

ORDER TO PROCEED DATE: _____ PROBABLE COMPLETION DATE: 06-01-85

% COMPLETE: 0 NO. DAYS WORKED PER WEEK: _____

% TIME USED: 0 NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: 0 NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: D. DUROCHER TELEPHONE: 654 - 1786

NO. OF ENG. PERSONNEL EMPLOYED: 7 ADDRESS: MALTA

GENERAL: THE PRECONSTRUCTION CONFERENCE WAS HELD IN THE GLENDIVE DISTRICT OFFICE ON August 9, 1984. THE SUBCONTRACTOR ECKART CONSTRUCTION PLAN TO START WORKING ON THE PROJECT ABOUT SEPTEMBER 4, 1984.

A SEVEN MAN ENGINEERING CREW IS ENGAGED ON THE PRELIMINARY STAKING AND SUBGRADE BLUETAPING OF THE PROJECT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

(6)

DISTRICT: 4130
Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1984

PROJECT NO.: RS 245-1(3)0
PROJ. NAME: JORDAN NORTHWEST
LENGTH: 150 Miles
COUNTY: GARFIELD
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 97
% TIME USED: 72
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,134,102.65
CONTRACTOR: Clark Bros. Contractors
FROM (town): Victor Montana
AWARD DATE: 2-29-84
DATE WORK STARTED: 4-18-84
PROBABLE COMPLETION DATE: 10-19-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 365-2877
ADDRESS: Glendive Montana 59330

GENERAL: ALL ITEMS ARE COMPLETED EXCEPT FOR SEEDING AND FERTILIZING WHICH WILL BE DONE IN THE MONTH OF OCTOBER 1984 1 to 3 men working part time on final quantities which is estimated to be 75% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31-1984

PROJECT NO.: RS 258-1(3)0
PROJ. NAME: Reserve - East
LENGTH: 11.5 Miles
COUNTY: Sheridan
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 100
% TIME USED: 93
NO. MEN EMPLOYED: 34
ACTUAL COMPLETION DATE: 8-21-84

CONTRACT AMOUNT: $ 1,048,454.20
CONTRACTOR: Meyer
FROM (town): Billings
AWARD DATE: July 11-1983
DATE WORK STARTED: Aug 17-1983
PROBABLE COMPLETION DATE: 8-21-84
NO. DAYS WORKED PER WEEK: Variable
NO. SHIFTS PER DAY: one
NO. HOURS PER SHIFT: Variable

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: Work consisted of seal-cover and final striping. Project is complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1984

PROJECT NO.: RS 332-2(3)12
PROJ. NAME: Garland North & South
LENGTH: 10.0 Miles
COUNTY: Custer
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 100%
% TIME USED: 102%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 7-19-84

CONTRACT AMOUNT: $ 718,268.80
CONTRACTOR: Swank Sons Constr. Co, Inc.
FROM (town): Anaconda, Montana
AWARD DATE: May 31, 1983
DATE WORK STARTED: June 23, 1983
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 7-24-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Duane J. Stechmayer
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles C. Ty, MT. 59301

GENERAL: The Final acceptance of this project was made July 24, 1984. The final is presently 75% complete and will be submitted to the District office about September 14, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1984

PROJECT NO.: RS 447-(7)12
PROJ. NAME: 12Mi. So. of Rosebud So.
LENGTH: 3.9 MILES
COUNTY: Rosebud
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-30-84
% COMPLETE: 85
% TIME USED: 88
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,198,877.60
CONTRACTOR: E.H. Oftedahl & Sons, Inc.
FROM (town): Miles City, Montana
AWARD DATE: April 9, 1984
DATE WORK STARTED: April 16, 1984
PROBABLE COMPLETION DATE: Oct. 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Duane J. Strathmeyer TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 5 ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: During the past period 14,704 tons of 1½" Base Crse. Gr. 5A was placed making a total to date of 82,880 tons or 100% complete. The first application of bituminous surfacing was completed 8-22-84. The second application, is to be 8-29-84. All major items are complete with the exception of Seeding.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 31-1984

PROJECT NO.: SMP 4399 -83
PROJ. NAME: Maint. Stockpiles
LENGTH: N/A
COUNTY: Richland Roosevelt Valley & Phillips
CONTRACT TIME: 68+4 = 72
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 100
% TIME USED: 90
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE: 8-16-84

CONTRACT AMOUNT: $ 291 171.00
CONTRACTOR: Eckart Const.
FROM (town): Miles City
AWARD DATE: Nov. 30-1983
DATE WORK STARTED: 3-20-84
PROBABLE COMPLETION DATE: 8-16-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: NovaKovich
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 653-1050
ADDRESS: Dept of Highways
Wolf Point, MT. 59201

GENERAL: Completed stockpiling in Valley & Phillips Counties. Contract items are 100% complete. The 3/8" Cover Mat'l. stockpile at Sidney has an excess of oversize rock. The contractor has been notified that he will have to screen the pile.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1984

(Mont.) Proj NO. BRS-469-1(3)2
(No. Dak.) PROJECT NO.: BRS-RS-7058(3)007

PROJ. NAME: Snowden Bridge
LENGTH: 2.884 miles
COUNTY: McKenzie-Williams - N.D.
CONTRACT TIME: 512 W.D.
ORDER TO PROCEED DATE: 2-13-84
% COMPLETE: 44
% TIME USED: 32
NO. MEN EMPLOYED: 20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,826,728.90
CONTRACTOR: Lunda Constr. Co. (P.O. Box 153)
FROM (town): Black River Falls, Wisconsin 54615
AWARD DATE: 2-2-84
DATE WORK STARTED: 3-12-84
PROBABLE COMPLETION DATE: 8-4-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walt Peterson
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 572-4329 (on project)
ADDRESS: N.D. Highway Dept., out of Williston, N. Dakota

GENERAL: Prime Contractor Lunda Constr. Co. removed pier cap forms on pier NO. 2, set forms for pier cap on Pier NO. 3, Poured footing - 8-23-84 on Pier NO. 4, set sheet piling around ring and began driving sheet pile on Pier NO. 6. Drove H-Pile and poured seal 8-24-84 on Pier NO. 9. Poured column - 8-15-84 on Pier NO. 5. Major structure items are: Concrete - 34%, Reinf. steel 18%, steel piling 80%, Coffordams 63%, and Lump Sum items 66% Complete.

Ken Quale F.P.M. Glendive, MT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 28, 1984

PROJECT NO.: BR 9006 (3) DATE SURVEY AUTHORIZED: 1/10/84

PROJ. NAME: THOMPSON CREEK - CARTER CO. DATE WORK STARTED: ~

LENGTH: 0.5 MILES ESTIMATED COMPLETION DATE: APRIL 1985

DATE SUBMITTED TO DISTRICT: 8/28/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 28, 1984

PROJECT NO.: BR 9043 (8) DATE SURVEY AUTHORIZED: 11/23/84

PROJ. NAME: EAST FORK SHOTGUN CR. - ROOSEVELT CO. DATE WORK STARTED: ~

LENGTH: 0.7 MILES ESTIMATED COMPLETION DATE: 4/30/85

DATE SUBMITTED TO DISTRICT: 8/28/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 28, 1984

PROJECT NO.: F 42-3(7)59 DATE SURVEY AUTHORIZED: 1-25-84

PROJ. NAME: FORT PECK-GLASGOW DATE WORK STARTED: 2-7-84

LENGTH: 15.1 MILES ESTIMATED COMPLETION DATE: 2-1-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. DUPONTHER TELEPHONE: 654-1786

NO. PERSONNEL ASSIGNED: 2 TO 5 % COMPLETE: 76

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 28, 1983

PROJECT NO.: RS 344-1(5)29 DATE SURVEY AUTHORIZED: 7/13/84

PROJ. NAME: 7.5 MI. W. OF FROID DATE WORK STARTED: ~

LENGTH: 7.6 MILES ESTIMATED COMPLETION DATE: 10/26/84

DATE SUBMITTED TO DISTRICT: 8/28/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 28, 1984

PROJECT NO.: F 26-1(1)3 DATE SURVEY AUTHORIZED: 8/21/84

PROJ. NAME: SIDNEY-N.D. LINE DATE WORK STARTED: 9/2/81

LENGTH: 4.8 MILES ESTIMATED COMPLETION DATE: 9/28/84

DATE SUBMITTED TO DISTRICT: 8/28/84

PROJECT MANAGER: B. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 28, 1984

PROJECT NO.: F 18-1(2)1 DATE SURVEY AUTHORIZED: 7/12/84

PROJ. NAME: MILES CITY-N. LN. DATE WORK STARTED: ~

LENGTH: 7.5 MILES ESTIMATED COMPLETION DATE: 10/26/84

DATE SUBMITTED TO DISTRICT: 8/28/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 28, 1984

PROJECT NO.: F Z-1(8) 46 DATE SURVEY AUTHORIZED: 7/12/84

PROJ. NAME: FALLON CO. LINE E & W DATE WORK STARTED: ~

LENGTH: 25.0 MILES ESTIMATED COMPLETION DATE: 10/26/84

DATE SUBMITTED TO DISTRICT: 8/28/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: AUG. 28, 1984

PROJECT NO.: FR 1-10 (12) 639 DATE SURVEY AUTHORIZED: 7/10/84

PROJ. NAME: CULBERTSON - WEST DATE WORK STARTED: ~

LENGTH: 5.1 MILES ESTIMATED COMPLETION DATE: 10/26/84

DATE SUBMITTED TO DISTRICT: 8/28/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: August 31-1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F53-2(2)40 Larina-South	Widen and Overlay	Pre-PIH	104	20	10/84
F57-3(15)67 Moore-Lewistown	Widen and Overlay	Pre PIH	16	9	10/84
F57-3(14)97 West of Grassrange West	Widen and Overlay	Final	96	60	10/84
RS 426-2(1) Hanover Road	Grade and Gravel	Final PIH	92	32	12/84
M 6901(1) Laurel Streets	Overlay	PIH	0	41	12/84
F14-3(3)108 Shawmut-West	Widen and Overlay	Final	0	50	12/84
RS 302-1(1) Rimrock Road	Reconstruction	Public Hearing	0	1	12/85
F16-1(17)12 Billings-North	Reconstruction	Pre PIH	0	5	1/85
RS 580-2(2)19 Mosby-South	Reconstruction	Pre PIH	0	4	6/85
RS 308-1(6)9 E. of Bearcreek-Belfry	Reconstruction and Widening and Overlay	Final	232	90	10/84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-5-84

PROJECT NO.: IR 90-8(95)385
PROJ. NAME: REGO POINT E. & W.
LENGTH: 14.5 MILES
COUNTY: SWEETGRASS & STILLWATER
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 5-2-84
% COMPLETE: 35
% TIME USED: 67
NO. MEN EMPLOYED: 30 TO 36
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,411,361.90
CONTRACTOR: McINTYRE CONSTR. CO.
FROM (town): GREAT FALLS
AWARD DATE: 4-9-84
DATE WORK STARTED: 4-30-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10 TO 12 HRS.

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 252-4138
ADDRESS: BILLINGS

GENERAL: THE CONTRACTOR IS PLACING PLANT MIX BIT. SURF. ON THE PROJECT WHICH IS APPROXIMATELY 51% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-5-87

PROJECT NO.: IR 90-8(96)913
PROJ. NAME: PARK CITY E. & W.
LENGTH: 16.0 MILES
COUNTY: STILLWATER
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 9-19-83
% COMPLETE: 85
% TIME USED: 40
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,072,864.45
CONTRACTOR: EMPIRE SAND & GRAVEL CO.
FROM (town): BILLINGS
AWARD DATE: 8-29-83
DATE WORK STARTED: 9-7-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. HARTMAN
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 252-4138
ADDRESS: BILLINGS, MT.

GENERAL: NO WORK HAS BEEN DONE ON THE PROJECT, AWAITING RESOLUTION OF THE OPEN GRADED FRICTION COURSE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-3-84

PROJECT NO.: ID90-9(36)53102
PROJ. NAME: LODGEGRASS-SOUTH
LENGTH: 11.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 250 WORKING DAYS
ORDER TO PROCEED DATE: 10-31-83
% COMPLETE: 38%
% TIME USED: 31%
NO. MEN EMPLOYED: 85
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $14,729,277.59
CONTRACTOR: BEYER'S GENERAL CONSTR, INC.
FROM (town): BUTTE, MONTANA
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-27-84
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 20

TELEPHONE: 639-2429
ADDRESS: P.O. BOX 642
LODGEGRASS, MONTANA
59050

GENERAL: PROGRESS GOOD. WORK IN PROGRESS CONSISTED OF GRADING, DRAINAGE, SURFACING & STRUCTURES. GRADING IS BEING DONE FROM 218+00 TO 334+00, PIPE IS BEING INSTALLED FROM STA 230+00 TO 350+00, EMPIRE SAND & GRAVEL IS SCREEN FOAMED MIX SAND. WORK IS BEING DONE ON STRUCTURES AT: 48+75, 123+50 & 429± ONE HALF OF THE DECK POURS HAVE BEEN MADE. ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC. ITEMS = 46%; GRADING = 80%; DRAINAGE = 66%; STRUCTURES = 47%. ENGINEERING PERSONNEL ARE MEASURING SEEDING & TOPSOIL, GRADING PIPE, CHECKING BLUETOPS & INSPECTING CONSTRUCTION WORK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1984

PROJECT NO.: I ID 90-9 (38)549 U-2
PROJ. NAME: Wyoming Line North
LENGTH: 5.2 Miles
COUNTY: Big Horn
CONTRACT TIME: 220 WD
ORDER TO PROCEED DATE: 8-5-83
% COMPLETE: 48
% TIME USED: 51
NO. MEN EMPLOYED: 81
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,261,180.56
CONTRACTOR: Hilde Construction Company, Inc.
FROM (town): Great Falls, Montana
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Schaak
NO. OF ENG. PERSONNEL EMPLOYED: 21

TELEPHONE: 343-2501
ADDRESS: P.O. Box 366
Wyola Montana 59089

GENERAL: Work in progress consists of Hilde Construction Company, finishing Sub-Grade and placing Sand Sub-Base material and Topsoil throughout the project. The Sub Grade has been completed.

Martinez Construction Company has completed placing the drainage culverts, and are now placing Rip Rap at various locations throughout the project and on general clean up.

COP Construction Company placed concrete for the Superstructures at station 973+50, and for the Substructure at station 1086+30.

Grading Items are 90% complete, Drainage Items are 95% complete, Cl. AD concrete is 88% complete, Cl. BD concrete is 100% complete, Structures as a whole are 57% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 31, 1984

PROJECT NO.: I ID 90-9 (62)543 & F 74-1 (2) 0 U-2

CONTRACT AMOUNT: $ 7,977,895.95

PROJ. NAME: Wyola South & Wyola Conn.

CONTRACTOR: Hilde Construction Company, Inc.

LENGTH: 5.8 Miles

FROM (town): Great Falls, Montana

COUNTY: Big Horn

AWARD DATE: 8-26-83

CONTRACT TIME: 220 WD

DATE WORK STARTED: 4-9-84

ORDER TO PROCEED DATE: 8-29-83

PROBABLE COMPLETION DATE: 8-15-85

% COMPLETE: 30

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 49

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 42

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 21

ADDRESS: P.O. Box 366
Wyola Montana 59089

GENERAL: Work in progress consists of Hilde Construction Company grading and placing Sand Sub-Base material between station 850 to 940.
Martinez Construction Company is placing drain culverts ahead of the grading operations and placing concrete cutoff walls on the 12'2" S x 11'0" R Vehicular U Pass at station 737+00.
COP Construction Company drove piling and placed concrete for the Substructures at station 663+25

Grading Items are 42% complete, Drainage Items are 75% complete, Piling is 100% complete, Cl. AD concrete is 59% complete, Structures as a whole are 26% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 29, 1984

PROJECT NO.: F-RTE-HES 28-2 (11)82
PROJ. NAME: BOYD SOUTH
LENGTH: 8.6 MILES
COUNTY: CARBON
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 8-1-84
% COMPLETE: 30
% TIME USED: 27
NO. MEN EMPLOYED: 35
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $ 1,641,073.57
CONTRACTOR: REHBEIN EXCAVATING, INC.
FROM (town): LIND LAKES, MINN.
AWARD DATE:
DATE WORK STARTED: 7-18-84
PROBABLE COMPLETION DATE: 6-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1 & 2-CRUSHING
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 248-3827
ADDRESS: 424 MOREY ST.
BILLINGS MONT.

GENERAL: THE SOD REMOVAL IS 85% COMPLETE. THE EMBANKMENT IN PLACE IS 80% COMPLETE. THE CULVERT ITEMS ARE 25% COMPLETE. THIS WORK IS BEING DONE BY PEDERSON CONSTRUCTION. MC INTYRE CONSTRUCTION IS WORKING TWO (2) NINE HOURS SHIFTS DAILY CRUSHING & STOCKPILING PLANT MIX MATERIAL. PLANT MIX MATERIAL CRUSHED IS 75% COMPLETE, 1½" C.B.B. CRUSHED IS 100% COMPLETE; ½" COVER MATERIAL IS 50% COMPLETE. THE CB 30, CB30QA, & AGGREGATE SAMPLES WERE SUBMITTED TO THE HELENA LAB 8-28-84. THE CONTRACTOR PLANS ON SETTING UP THE HOT PLANT ABOUT 8-31-84. HE WOULD LIKE TO START PLACING PLANT MIX 9-10-84. HIS PLANS ARE TO COMPLETE THE PAVING PRIOR TO 10-15-84. ENGINEERING LAYOUT IS 50% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8/31/84

PROJECT NO.: F-FLH-DRF-371(3)0
PROJ. NAME: CROW AGENCY - BUSBY
LENGTH: 8.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 160 W.D.
ORDER TO PROCEED DATE: 7/30/84
% COMPLETE: 7
% TIME USED: 14
NO. MEN EMPLOYED: 95
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $6,365,493.09
CONTRACTOR: E.H. OFTEDAL & SONS, INC.
FROM (town): MILES CITY, MONT.
AWARD DATE: JULY 6, 1984
DATE WORK STARTED: 7/23/84
PROBABLE COMPLETION DATE: 7/31/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: HERB OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 21

TELEPHONE: 638-4497
ADDRESS: P.O. BOX 460
CROW AGENCY, MONT.

GENERAL: WORK IN PROGRESS IS GRADING, CULVERT INSTALLATION, CRUSHING 1½" PMB & BLUE TOPPING OF THE SUB-GRADE.
ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC. ITEMS 25%, REMOVAL ITEMS 24%, EXC ITEMS 16% & CULVERT ITEMS 13%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-31-84

PROJECT NO.: F-FLH-BRF37-1(3)042 CONTRACT AMOUNT: $ 155,000.00
PROJ. NAME: CROW AGENCY - BUSBY CONTRACTOR: CROW TRIBE
LENGTH: 8.7 MILES FROM (town): CROW AGENCY, MONT.
COUNTY: BIG HORN AWARD DATE:
CONTRACT TIME: DATE WORK STARTED: 7-16-84
ORDER TO PROCEED DATE: PROBABLE COMPLETION DATE: 10-15-84
% COMPLETE: 66 NO. DAYS WORKED PER WEEK: 5
% TIME USED: NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 14 NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: H. OTTMAN TELEPHONE: 638-4497
NO. OF ENG. PERSONNEL EMPLOYED: 5 ADDRESS: P.O. BOX 460
CROW AGENCY, MONT.

GENERAL: THE FENCE IS COMPLETED UP TO STA. 340+00 LT. & RT. & POST ARE SET UP TO STA. 375 BOTH SIDES

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 31, 1984

PROJECT NO.: RTF 14-3(4)88 & RTF 45-2(2)38

CONTRACT AMOUNT: $ 442,624.26

PROJ. NAME: Seal & Cover

CONTRACTOR: Century Paving

LENGTH: 20 Miles & 6 Miles

FROM (town): Lewistown

COUNTY: Wheatland

AWARD DATE: 05-30-84

CONTRACT TIME: One Before Sept. 1, 1984

DATE WORK STARTED: 07-23-84

ORDER TO PROCEED DATE: _____

PROBABLE COMPLETION DATE: _____

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: _____

% TIME USED: _____

NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____

NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: 08-07-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 09-01-84

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Dale DeVore

TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: Project is complete. Final notes, quantities and supporting data is being compiled in the field office.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 31, 1984

PROJECT NO.: HES 45-2 (1) 37
PROJ. NAME: S Harlowton Slope Flattening
LENGTH: 0.28 Miles
COUNTY: Wheatland
CONTRACT TIME: 15 WD
ORDER TO PROCEED DATE: 04-30-84
% COMPLETE: 100
% TIME USED: 40
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 05-30-84

CONTRACT AMOUNT: $ 27,389.00
CONTRACTOR: Wickens Const. Co.
FROM (town): Lewistown.
AWARD DATE: 04-09-84
DATE WORK STARTED: 05-22-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 06-13-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale DeVore
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 538-3731
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: Project is 100% Complete.
Final estimate and supporting data will be submitted to District Office shortly.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 24, 1984

PROJECT NO.: F 07- 3 (13) 103
PROJ. NAME: Grassrange-West
LENGTH: 9.7 miles
COUNTY: Fergus
CONTRACT TIME: 80 working days
ORDER TO PROCEED DATE: 6/21/83
% COMPLETE: 100
% TIME USED: 85
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 1,373,185.80
CONTRACTOR: Glenn Rehbein Excavating, Inc.
FROM (town): Lino Lakes, Mn.
AWARD DATE: May 31, 1983
DATE WORK STARTED: July 28, 1983
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: June 26, 1984
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: The Project Final has been submitted to the Billing District office. One item still is pending. The white epoxy paint did not meet specification.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

/ 20

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 24, 1984

PROJECT NO.: F 57-3 (09) 121
PROJ. NAME: Winnett-West
LENGTH: 9.1 miles
COUNTY: Fergus/Petroleum
CONTRACT TIME: 160 working days
ORDER TO PROCEED DATE: 8/26/83
% COMPLETE: 75
% TIME USED: 58
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5, 517,998.81
CONTRACTOR: Hilde Const. Co., Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: 8/5/83
DATE WORK STARTED: August 30, 1983
PROBABLE COMPLETION DATE: 7/1/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 1-5

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown , Mt. 59457

GENERAL: The placing of the Cement Treated Base and Fencing have been completed. The paving is to be accomplished soon after the 9/15/84. No schedule has been received for the seeding.
133,059 tons of C.T.B. was placed using 6,959 tons of cement. 205 tons of MC-70 was used for seal oil with 2774 tons of blotter material. 84.7 cu yds of Conc. Cl. D was placed in cutoff walls and slope protection. 306 cu yds of Random rip rap was placed in the small drainages. The Farm Fence Items are 100% completed. F2M 3,766 rods; F5M 1,658 rods; single panels 84 ea. double panels 176 ea; Type G-2 gate 958 ln. ft.; temp. fence 463 rods. All the permanent signs has been placed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 3, 1984

PROJECT NO.: HES 63-1(2)7
PROJ. NAME: N. of Harlowton-Snow Fence
LENGTH: 983 ± FT.
COUNTY: Wheatland
CONTRACT TIME: 30 WD
ORDER TO PROCEED DATE: 04-16-84
% COMPLETE: 100
% TIME USED: 37
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 06-14-84

CONTRACT AMOUNT: $11,934.00
CONTRACTOR: Conray Fencing
FROM (town): Hardin
AWARD DATE: 02-29-84
DATE WORK STARTED: 03-15-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 06-15-84
EFFECTIVE OPENING DATE: /

PROJECT MANAGER: Dale DeVore
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: Project is 100% Complete.
Final estimate and supporting data will be submitted to District office shortly.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Aug. 31, 1984

PROJECT NO.: F 63-1(3)10
PROJ. NAME: N. of Harlowton - North
LENGTH: 8.7 Miles
COUNTY: Wheatland
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 04-16-84
% COMPLETE: 98
% TIME USED: 87
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,955,038.66
CONTRACTOR: Empire Sand & Gravel Co., Inc.
FROM (town): Billings
AWARD DATE: 01-30-84
DATE WORK STARTED: 03-1-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale DeVore
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: The Prime Contractor has completed the Seal Coat operation this past month. The sub-Contractor is in progress of striping, Guard Rail & signing. This will complete the project except for minor clean up & seeding.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-28-84

PROJECT NO.: RTF 4-1(7)34 RTF 78-1(1)0
PROJ. NAME: FROMBERG - ROCKVALE RED LODGE - COLUMBUS
LENGTH: 56 MILES
COUNTY: CARBON & STILLWATER
CONTRACT TIME: BY SEPT. 1, 1984
ORDER TO PROCEED DATE: 6-1-84
% COMPLETE: 98%
% TIME USED: ~
NO. MEN EMPLOYED: 23
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 711,802.00
CONTRACTOR: SALVESON CONST. CO.
FROM (town): HARDIN
AWARD DATE: 4-30-84
DATE WORK STARTED: 5-21-84
PROBABLE COMPLETION DATE: 9-1-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: DAVID P. SCHIMAN
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 245-9802
ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL: THE CONTRACTOR COMPLETED SEAL & COVER OPERATIONS ON THE RED LODGE - COLUMBUS ROAD. SEAL & COVER OPERATIONS ARE 100% COMPLETE, STRIPING ITEMS ARE 70% COMPLETE, TRAFFIC CONTROL ITEMS ARE 95% COMPLETE, & MISC. ITEMS ARE 95% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: AUGUST 29, 1984

PROJECT NO.: M 1002 (2)
PROJ. NAME: RIMROCK ROAD
LENGTH: 0.39 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: APRIL 16, 1984
% COMPLETE: 89
% TIME USED: 95
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE: N/A
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/a
EFFECTIVE OPENING DATE: N/a
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 5

CONTRACT AMOUNT: $ 857,351.55
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONT.
AWARD DATE: NOVEMBER 7, 1983
DATE WORK STARTED: MARCH 14, 1984
PROBABLE COMPLETION DATE: OCT. 15, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 OR 9
TELEPHONE: 248-3827
ADDRESS: 424 MOREY STREET
BILLINGS, MONT.

GENERAL: THE EMBANKMENT IN PLACE ITEM IS 95% COMPLETE. THE AGGREGATE & PLANT MIX SURFACING IS 100% COMPLETE. ALL CULVERT, MAN HOLES, & DROP INLETS ARE COMPLETE. THE GUARD RAIL & MEDIAN BARRIER IS IN PLACE. THE SIGNING & DELINEATION IS 60% COMPLETE. THE SLOPE PROTECTION IS 100% COMPLETE. THE ELECTRICAL PORTION OF THE CONTRACT IS 70% COMPLETE. WORK IN PROGRESS INCLUDES PLACING SIDEWALK, CURB & GUTTER & RETAINING WALLS, ADJUSTING WATER VALVES, MAN HOLES, & FIRE HYDRANTS. STRIPING & ERRECTING SIGNS. THE SEEDING WILL BE DONE AFTER OCT. 15, 1984. THERE ARE SEVERAL DRIVE APPROACHES YET TO COMPLETE. ENGINEER LAYOUT IS 90% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-5-84

PROJECT NO.: M1018(6) | CONTRACT AMOUNT: $ 42,992.00
PROJ. NAME: 4TH AV. N. & 31ST ST. | CONTRACTOR: MIDLAND ELEC. CO.
LENGTH: AT INTERSECTION | FROM (town): BILLINGS
COUNTY: YELLOWSTONE | AWARD DATE: 5-9-83
CONTRACT TIME: CALENDAR DATE | DATE WORK STARTED: 11-7-83
ORDER TO PROCEED DATE: 5-9-83 | PROBABLE COMPLETION DATE: _____
% COMPLETE: 27 | NO. DAYS WORKED PER WEEK: _____
% TIME USED: _____ | NO. SHIFTS PER DAY: _____
NO. MEN EMPLOYED: _____ | NO. HOURS PER SHIFT: _____
ACTUAL COMPLETION DATE: _____
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: K. HARTMAN | TELEPHONE: 252-4138
NO. OF ENG. PERSONNEL EMPLOYED: ___ | ADDRESS: BILLINGS

GENERAL: NO WORK HAS BEEN DONE.
AWAITING ARRIVAL OF MATERIALS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: August 24, 1984

PROJECT NO.: RS 236-1 (06) 32
PROJ. NAME: Winifred-PN Ferry
LENGTH: 17.0 miles
COUNTY: Fergus
CONTRACT TIME: 45 Working Days
ORDER TO PROCEED DATE: July 30, 1984
% COMPLETE: 2
% TIME USED: 11
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 304,782.20
CONTRACTOR: Wickens Construction, Inc.
FROM (town): Lewistown
AWARD DATE: July 6, 1984
DATE WORK STARTED: August 20, 1984
PROBABLE COMPLETION DATE: Oct. 19, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 538-8731
ADDRESS: Lewistown, Mt.

GENERAL: The G20-1 and G20-2 signs were installed, and crushing and stock piling of the Top Surf. 1 in. Gr. 2B surfacing has begun. Shaping the roadway, hauling and laying the surfacing will begin in the near future.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 8-28-84

PROJECT NO.: SMP 449983
PROJ. NAME: STATE MAINTENANCE
LENGTH: STOCKPILE
COUNTY: ROSEBUD, POWDER RIVER YELLOWSTONE & CARBON
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 100%
% TIME USED: 98%
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE: 8-21-84

CONTRACT AMOUNT: $ 279,730 00
CONTRACTOR: ECKART CONSTRUCTION
FROM (town): MILES CITY
AWARD DATE: 11-30-83
DATE WORK STARTED: 3-6-84
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-22-84
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P. SCHUMAN
NO. OF ENG. PERSONNEL EMPLOYED: 3
TELEPHONE: 245-9802
ADDRESS: DEPT OF HYWS.
BILLINGS, MT.

GENERAL: WORK CONSISTED OF HAULING & STOCKPILING ½ IN GR. 4A IN CARBON COUNTY.

THE PROJECT WAS COMPLETED ON AUGUST 21, 1984, & ACCEPTED ON AUGUST 22, 1984 WITH ALL ITEMS AND PERCENTAGES BEING 100% COMPLETED.

THE FINAL QUANTITIES WERE TURNED INTO THE DISTRICT OFFICE ON AUGUST 28, 1984.

Final has been submitted To Helena. This is the final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 9-5-84

PROJECT NO.: ARS120-4053-1200 CONTRACT AMOUNT: $ 57,600.00
PROJ. NAME: BALLENTINE INTERCH. CONTRACTOR: EO COOPS CONSTR
LENGTH: 0.00 FROM (town): BILLINGS
COUNTY: YELLOWSTONE AWARD DATE:
CONTRACT TIME: 45 WORKING DAYS DATE WORK STARTED:
ORDER TO PROCEED DATE: PROBABLE COMPLETION DATE:
% COMPLETE: NO. DAYS WORKED PER WEEK:
% TIME USED: NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138
NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: BILLINGS

GENERAL: A PRECONSTRUCTION MEETING WAS HELD IN THE BILLINGS DISTRICT OFFICE ON AUGUST 27, 1984, AND THE CONTRACTOR PLANS TO BEGIN WORK ON THE PROJECT SEPTEMBER 4, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9-5-84

PROJECT NO.: BR 9056 (8) DATE SURVEY AUTHORIZED: 1-20-84

PROJ. NAME: DUCK CR. RD. DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: _____

MANPOWER UNAVAILABLE

DISTRICT: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Sept. 3, 1984

PROJECT NO.: BR 9054 DATE SURVEY AUTHORIZED: April 20, 1984

PROJ. NAME: Musselshell River Bridge DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

Work will start when manpower permits.

DISTRICT: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9-5-84

PROJECT NO.: BR 9049(4) DATE SURVEY AUTHORIZED: 5-8-84

PROJ. NAME: YELLOWSTONE RIVER BR, DATE WORK STARTED: 6-12-84
S.E. OF GREYCLIFF

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 55

MANPOWER UNAVAILABLE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9-5-84

PROJECT NO.: BR 9048(7) DATE SURVEY AUTHORIZED: 12-20-83

PROJ. NAME: STILLWATER RIVER BR, DATE WORK STARTED: 2-22-84

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 25

MANPOWER UNAVAILABLE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 24, 1984

PROJECT NO.: BR 09033 (04)-- DATE SURVEY AUTHORIZED: April 20, 1984

PROJ. NAME: Musselshell Bridge near Bundy DATE WORK STARTED: July 27, 1984

LENGTH: 0.4 Miles ESTIMATED COMPLETION DATE: Sept. 7, 1984

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 1 to 6 % COMPLETE: 85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 24, 1984

PROJECT NO.: F 57-3 (15) 67 DATE SURVEY AUTHORIZED: October 12, 1983

PROJ. NAME: Moore-Lewistown DATE WORK STARTED: November 15, 1983

LENGTH: 14.0 ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT: July 27, 1984

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: August 24, 1984

PROJECT NO.: F 14-4 (01) 139 DATE SURVEY AUTHORIZED: May 22, 1984

PROJ. NAME: Lavina-West DATE WORK STARTED: August 23, 1984

LENGTH: 8.3 miles ESTIMATED COMPLETION DATE: 10/15/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9-5-84

PROJECT NO.: IR 90-7(53)377 DATE SURVEY AUTHORIZED: 8-2-83

PROJ. NAME: GREYCLIFF E. & W. DATE WORK STARTED: 12-15-83

LENGTH: 7.0 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

ALL THAT REMAINS IS TO REFERENCE SOME OF THE CONTROL POINTS, WHICH WILL BE DONE AS MANPOWER IS AVAILABLE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DIRECT PARTICIPATION

FEDERAL HIGHWAY ADMINISTRATION

August 6, 1984

August 6, 1984

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
MT ERFO 81(4)	Helena NF, Lewis & Clark Broadwater & Powell Co.	.123	X081, X001 & X001	91%	62% 09/13/83	U.S. Small Business Adm. Morning Star Ent., Inc. (Subcontractor) $279,000.00
FHP 19-1(2) FHL 19-1(2)	Darby - Lost Trail Bitterroot NF Ravalli County	4.451	Grading, Base, + Bituminous Paving	34.4%	51.2% 11/01/84	Washington Const. Co. $2,526,990.35
MT ERFO 81(3)	Avalanche Creek Benton, Ohio & White Gulches Lewis & Clark County		Grading, Damage Repair	56.5%	52.8% 07/01/84	Swan & Sons, Inc. $231,891.50
OM-AD 18(9)	Fergus & Wheatland Co.	22.982	Gravel, Surfacing (E000)	80.0%	75.2% 05/15/84	Konitz Contracting, Inc. $356,732.00
MT FH 12-1(1), RRS 5-3(18)145, FH 72-1(1) & FH 79-1(1)	Whitefish-Eureka, Olney Underpass, Star Meadows & Good Creek Roads	25.432	Grading, Base and Bituminous Pavement (I000)	12.0%	1.5% 10/15/84	Morrill Asphalt Paving $3,186,808.40
OM-AD 18(12)	Judith Basin Co.	37.000	Crushed Aggregate Surfacing E000		10/29/84	Konitz Contracting, Inc. $549,577.50
OM-AD 18(11)	Cascade & Teton Co.	22.600	Crushed Aggregate Surfacing			Maronick Const. Co., Inc.